


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		982		Date - site bills Register		08-11-2021	
Company Name:		MPL		Site:		May Police platform	
Name of Contractor		Ravi chand					
Nature of work		Tiles work					
Work done		From Date		29-10-2021		To Date	
						6-11-2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles laying inside						
2.	Flat B-602 - 2140 Sft						
3.	verified Tiles	1391.00	13.00		18,083.00		
	Toilets	600.00	16.00	Sft	9,600.00		
4.	Kitchen & utility skirting	140.00	13.00		1,820.00		
		428.00	13.00	Sft	5,564.00		
5.	Tiles work C-801 flat						
6.	verified Tiles	975.00 x 2	13.00		25,350.00		
	Toilets	400.00 x 2	16.00	Sft	12,800.00		
7.	Kitchen & utility skirting	140.00 x 2	13.00		3,640.00		
		300.00 x 2	13.00	Sft	7,800.00		
8.	Tiles work C-601 flat						
9.	verified Tiles	1170.00	13.00		15,210.00		
	Toilets	600.00	16.00	Sft	9,600.00		
10.	Kitchen & utility skirting	140.00	13.00		1,820.00		
		260.00	13.00	Sft	4,680.00		
11.	Total:				1,15,967.00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 9/11/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Siam L RAVICHAND

ESTIMATE SHEET							Approved	S.V. Subba Reddy
Company Name:		MPPPL						
Project:		May Flower Platinum						
Work Description:		Tiles work at B-602, B-604, C-801, C-802						
Name of the Contractor		Ravichand						
Prepared By		K.Narendar Reddy						
Date:		08-11-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
	Tiles work at B-602, B-604, C-801, C-802							
	Tiles work at B-602-2140 sft flat							
1	Tiles flooring work	Verified Tiles Flooring 65% of 2140	1391.00	sft	13.00	18,083.00		
2	Toilets tiles work	Toilets	600.00	sft	16.00	9,600.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4	Skirting	Skirting 3"	428.00	sft	13.00	5,564.00	35067	
	Tiles work at C-801-1500 sft flat							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00		
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	24795	
	Tiles work at C-802-1500 sft flat							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00		
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	24795	
	24795							

MEASUREMENT SHEET

Company Name:	MPPPL	Approved	S V Subba Reddy						
Project:	May Flower Platinum								
Work Description:	Tiles work at B-602, B-604, C-801, C-802								
Name of the Contractor	Ravichand								
Prepared By	K.Narendar Reddy								
Date	08-11-2021								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
	Tiles work at C-801-1500 sft flat								
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00
	Tiles work at C-802-1500 sft flat								
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00
	Tiles work at B-602-2140 sft flat								
1	Tiles flooring work	Flooring work - 2140 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBUA	428.00	1.00	1.00	1.00	428.00	ft	428.00

Bill for Consumables

Ravi Chand
Mallapur
Hyderabad

Date:08-11-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at B-602, B-604, C-801, C-802
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Tiles work at B-602, B-604, C-801, C-802 Total amount =Rs 1,15,967=00 Work done from date 29-10-2021 to 06-11-2021	Rs.23193=00

Amount in words: Twenty Three Thousand One Hundred and Ninety Three rupees only.

Sign: _____

Bill for Equipment Allowance

Ravi Chand
Mallapur
Hyderabad

Date:08-11-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at B-602, B-604, C-801, C-802
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Tiles work at B-602, B-604, C-801, C-802 Total amount =Rs 1,15,967=00 Work done from date 29-10-2021 to 06-11-2021	Rs.46387=00

Amount in words: Forty Six Thousand Three Hundred and Eighty Seven rupees only.

Sign: _____

Bill for Labour charges

Ravi Chand
Mallapur
Hyderabad

Date:08-11-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at B-602, B-604, C-801, C-802
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Tiles work at B-602, B-604, C-801, C-802 Total amount =Rs 1,15,967=00 Work done from date 29-10-2021 to 06-11-2021	Rs.46387=00

Amount in words: Forty Six Thousand Three Hundred and Eighty Seven rupees only.

Sign: _____