


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		989		Date - site bills Register		
Company Name:		MPL		Site:		may Bawo platinum
Name of Contractor		Janardhan prasad				
Nature of work		Tiles laying works				
Work done		From Date		To Date		
		20-10-2021		28-10-2021		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Corridor Tiles laying					
2.	at 3 rd floor Part-2					
3.	Flooring area	2467=00	17.00	sft	41,939=00	
4.						
5.	wall tiles cladding	2,752=00	17.00	sft	46,784=00	
6.	Area					
7.						
8.	making hole for					
9.	light & camera	16.00	* 50.00	sft	800 =00	
10.						
11.	Total:				89,523=00	
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 10/11/2021		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable -- fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:		MPL						
Project:		May Flower Platinum						
Work Description:		Corridor Tiles laying at 3rd floor- part 2						
Contractor Name:		Janardhan Prasad						
prepared by:		K. Narender Reddy						
Date:		10-11-2021						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total	
1	Corridor Tiles laying at 3rd floor- part 2	Flooring Area	2467.00	sft	17.00	41939.00		
2	Wall tiles cladding	Cladding Area	2752.00	sft	17.00	46784.00		
3	Making hole for light and	Making hole for light and camera	16.00	nos	50.00	800.00	89523.00	
Amount in words Eighty Nine Thousand Five Hundred and Twenty Three Rupees only								
Note : We paid Rs.13/- + 4/- extra = 17/- per sft per big tiles								

MEASUREMENT SHEET

MEASUREMENT SHEET		MPL									
Company Name		May Flower Platinum									
Project		Corridor Tiles laying at 3rd floor- part 2									
Work Description		Corridor Tiles laying at 3rd floor- part 2									
Contractor Name		Janardhan Prasad									
Prepared by		K Narendar Reddy									
Date		10-11-2021									
S.No	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total Head		
			A	B	C	D	E	F	G		
									sft		
1	Corridor Tiles laying at 3rd floor- part 2	Flooring area									
	Corridor Big tiles laying - Flooring	B4 flat opp	50.00	7.00	1.00	1	350.00	sft			
		B3 flat opp	64.00	9.00	1.00	1	576.00	sft			
		C6 opp	42.50	7.00	1.00	1	297.50	sft			
		C4 opp	45.00	17.33	1.00	1	779.85	sft			
		C2 to C3 flats	45.00	6.75	1.00	1	303.75	sft			
		Staircase	16.00	10.00	1.00	1	160.00	sft			
		Total Flooring Area							2467		
2	Walls Tiles cladding	Walls cladding									
		B4 flat to B3 flat	50.00	1.00	4.00	2	400.00	sft			
		B3 to C6 flat	64.00	1.00	4.00	2	512.00	sft			
		C6 to C5 flat	42.50	1.00	4.00	2	340.00	sft			
		C1 to C4	17.00	1.00	4.00	2	136.00	sft			
		C2 to C3	45.00	1.00	4.00	2	360.00	sft			
		Electrical ducts	45.00	1.00	4.00	2	80.00	sft			
		Main Doors	10.00	1.00	4.00	2	193.50	sft			
		VRF AC window	10.75	9.00	1.00	2	544.00	sft			
			8.00	1.00	8.50	8	340.00	sft			
			10.00	1.00	8.50	4					
		Deduction							3266		
		Doors	3.50	1.00	7.00	8	196.00	sft			
		VRF AC Window	3.50	1.00	4.00	8	112.00	sft			
			6.00	1.00	6.00	4	144.00	sft			
			5.50	1.00	4.00	1	22.00	sft			
			2.00	1.00	5.00	4	40.00	sft			
		Total Wall Cladding Area							514		
									2752		
3	Making hole for light and camera	Making hole for light and camera	16.00	1.00	1.00	1	16.00	nos			

Bill for Consumables

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:10-11-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 3rd floor floor- part 2
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 3rd floor floor- part 2 Total amount =Rs 89523=00 Work done from date 07-10-2021 to 19-10-2021	Rs.17905=00

Amount in words: Seventeen Thousand Nine Hundred and Five rupees only.

Sign: _____

Bill for Labour charges

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:10-11-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 3rd floor floor- part 2
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 3rd floor floor- part 2 Total amount =Rs 89523=00 Work done from date 07-10-2021 to 19-10-2021	Rs.35809=00

Amount in words: Thirty Five Thousand Eight Hundred and Nine rupees only.

Sign: _____

Bill for Equipment Allowance

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:10-11-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 3rd floor floor- part 2
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 3rd floor floor- part 2 Total amount =Rs 89523=00 Work done from date 07-10-2021 to 19-10-2021	Rs.35809=00

Amount in words: Thirty Five Thousand Eight Hundred and Nine rupees only.

Sign: _____