

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		717		Date - site bills Register		15-11-21	
Company Name:		M&MLLP		Site:		GMR	
Name of Contractor		S. Mahesh					
Nature of work		Painting					
Work done		From Date		10-10-21		To Date	
						10-11-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block Extn	8027	-6.00	sft	1,8,163		
2.	Painting Flat nos	10650	6.75	sft	11,134		
3.	5,6,7 & 8						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				59,297		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 15/11/21		Date:			Date:		
Sign: [Signature]		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET								
Company Name:	MRMallapur LLP			Approved by:	Ramprasad			
Project:	Gairinohar Residency.			Sign:				
Work Description:	A-block External painting							
Contractor Name:	S Mallesh							
Prepared By:	P Sai Kumar							
Date:	03-11-2023							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E = AxBxCxD Quantity	F Units
1	A-block	Birla wall care putty	6.50	1.00	4.50	50.00	1462.50 sft	
		window 6 X 4'	4.50	1.00	3.50	15.00	236.25 sft	
		window 4 X 3'	31.50	1.00	2.00	8.00	504.00 sft	
2	2ft projection	Birla wall care putty	34.66	1.00	2.00	1.00	69.32 sft	
3	flat no-5,6,7,8	Birla wall care putty	12.25	1.00	17.25	6.00	1267.88 sft	
4	flat no-6 west side	Birla wall care putty	31.50	1.00	30.00	1.00	945.00 sft	
		Birla wall care putty	13.50	1.00	27.50	1.00	371.25 sft	
		Birla wall care putty	5.33	1.00	27.50	4.00	586.30 sft	
		Birla wall care putty	31.3	1.00	27.50	1.00	866.25 sft	
		Birla wall care putty	0.66	1.00	48.50	2.00	64.02 sft	
		Plumbing duct pin	17	1.00	30.00	1.00	510.00 sft	
		4ft projection	34.66	1.00	4.00	9.00	1247.76 sft	
		balcony	1.5	1.00	8.00	12.00	144.00 sft	
							8274.53 sft	
	Deductions	window 6 X 4'	6.00	1.00	4.00	6.00	144 sft	
		window 4 X 3'	4.00	1.00	3.00	3.00	36 sft	
		utility	2.81	1.00	4.00	6.00	67.44 sft	
							247.44 sft	
		Grand Total					8027.09 sft	
2	External	Primer + 2 coat Ace						
	Eastside	flat no-01,2,4,9	12.25	1.00	17.25	8.00	1690.50 sft	
		flat no-03	12.25	1.00	28.00	1.00	343.00 sft	
							2033.50 sft	
		deductions	6.00	1.00	4.00	16.00	384.00 sft	
		Grand Total					1,650 sft	