


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		718		Date - site bills Register		15-11-21	
Company Name:		MRMLLP		Site:		GmR	
Name of Contractor		J. muralidhas					
Nature of work		Painting					
Work done		From Date		To Date			
		05-10-21		15-11-21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A - Block Exten	4990/-	28	sft	1,39,719		
2.	Duct Texture,						
3.	primer + 2 coat						
4.	ALB Paint						
5.	I to 9						
6.							
7.							
8.							
9.							
10.							
11.	Total:				139719		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 15/11/21		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET								
Company Name:	MRM Mallapur LLP	Approved by:			Ramprasad			
Project:	Ganmohar Residency,	Sign:						
Work Description:	A-block External painting							
Contractor Name:	J. Muralikumar							
Prepared By:	P. Sai Kumar							
Date:	15-11-2021							
S No.	Item/Head	Item/Description	A Length	B Width	C Height	D Nos	E= A*B*C*D Quantity	F Units
1	A-block	Internal ducts texture	31.41	1.00	18.00	14.00	7,915	Sft
		Flat no 1,2,3,4,5,6,7,8,9	31.41	1.00	18.00	2.00	1,130.76	Sft
		Flat no-1 & 9 Northside	11.00	1.00	18.00	2.00	396.00	Sft
			6.50	1.00	5.00	2.00	65.00	Sft
			9.81	1.00	18.00	1.00	176.58	Sft
							9,684	Sft
<b>Deductions</b>								
		Windows 6' X 4'	6.00	1.00	4.00	45.00	1,080	Sft
		Ventilator 2'6" X 2'0"	2.50	1.00	2.00	35.00	175	Sft
		Plumbing Duct	5.00	1.00	46.50	12.00	2,790	Sft
		Utility	2.81	1.00	4.00	7.00	79	Sft
		Cera board area	6.00	1.00	9.50	10.00	570	Sft
							4,694	Sft
		<b>Grand Total</b>					<b>4,990</b>	<b>Sft</b>

ESTIMATE SHEET

Company Name:		MRMallapur LLP		Approved by:		
Project:		Gulmohar Residency,		Sign:		
Work Description:		A-block External painting				
Contractor Name:		J. Muralidhar				
Prepared By:		P. Sai kumar				
Date:		15-11-2021				
S No.	Item Head	Flat nos	Quantity	Units	Rate	Amount
1	A-block	Internal ducts texture	4,990	Sft	28	1,39,719.44
		+ Primer +				
		2 coats (color)				
		External Grand Total				1,39,719.44