


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		270		Date - site bills Register		08/11/21	
Company Name:		GIVRC		Site:		Jnnopolis	
Name of Contractor		Kiran (chipping)					
Nature of work		Block-2727 staircase toilets & terrace chipping work.					
Work done		From Date		01/10/21		To Date	
						10/10/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	West staircase chipping	45.00	80.00	Sft	3,600.00		
2.	column chipping	8.00	80.00	Sft	640.00		
3.	3rd floor entry/exit chipping	30.00	80.00	Sft	2,400.00		
4.	Hole drilling	24.00	60.00	Sft	1,440.00		
5.	3rd & 2nd toilets chipping	95.00	80.00	Sft	7,600.00		
6.	West stairs chipping	87.00	80.00	Sft	7,000.00		
7.	S-E stairs chipping	135.00	80.00	Sft	10,800.00		
8.	Dises chipping @ West	210.00	80.00	Sft	16,800.00		
9.	east side handicap	27.00	80.00	Sft	2,160.00		
10.	toilet chipping						
11.	Total:				52,140.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 11/11/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

kiran chipping 01 to 10-10-2021  
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by: Balamuralikrishna					
Project:		Innopolis Block-2727 staircase, toilets & terrace chipping work		Sign:					
Work Description :		Kiran (chipping)		Work start date: 01-10-2021					
Contractor:		V.Sanketh		Work end date: 10-10-2021					
Prepared By:				Date : 11-10-2021					
		A	B	C	D	E=AxBxCxDF	G=Sum of E	Item Head	
S No.	Item Head	Length	Width	Height	Nos.	Quantity	Units	Total	
1	block-2727	30.00	1.50	1.00	1.00	45.00	sft		
2	block-2727	2.00	2.00	2.00	1.00	8.00	sft		
3	block-2727	15.00	1.00	1.00	2.00	30.00	sft		
4	block-2727	1.00	1.00	1.00	24.00	24.00	sft		
5	block-2727	19.00	1.00	1.00	5.00	95.00	sft		
6	block-2727	5.00	0.50	1.00	35.00	87.50	sft		
7	block-2727	135.00	1.00	1.00	1.00	135.00	sft		
8	block-2727	1.00	5.00	1.00	42.00	210.00	sft		
9	block-2727	18.00	1.50	1.00	1.00	27.00	sft		
10									
11									
12	Total					662	sft		
13									

*Handwritten signature/initials*

kiran chipping 01 to 10-10-2021

Estimate sheet

ESTIMATE SHEET									
Company Name:		GVRC		Approved by:					
Project:		Innopolis		Sign:					
Work Description :		Block-2727 staircase, terrace & toilets chipping work							
Contractor:		kiran (chipping)							
Prepared By:		V.Sanketh							
				Work start date: 01-10-2021					
				Work end date: 10-10-2021					
				Date : 11-10,2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	block-2727	West ground floor stairs chipping	45.00	sft	80.00	3,600.00			
2	block-2727	column chipping done at terrace	8.00	sft	80.00	640.00			
3	block-2727	3rd floor entry & exit door chipping	30.00	sft	80.00	2,400.00			
4	block-2727	hole drilling done for beams at south-east side	24.00	sft	60.00	1,440.00			
5	block-2727	2nd & 3rd floor toilets opening chipping done	95.00	sft	80.00	7,600.00			
6	block-2727	West side staircase riser chipping	87.50	sft	80.00	7,000.00			
7	block-2727	south-east staircase chipping	135.00	sft	80.00	10,800.00			
8	block-2727	riser chipping done at west staircase	210.00	sft	80.00	16,800.00			
9	block-2727	east side handicap toilet chipping done at 2nd floor	27.00	sft	80.00	2,160.00			
10									
11									
12									
13	Total					52,440			

*Handwritten signature and date: 11/10/21*

kiran chipping 01 to 10-10-2021  
Estimate sheet

ESTIMATE SHEET									
Company Name:		GVRC		Approved by:					
Project:		Innopolis		Sign:					
Work Description :		Block-2727 staircase, terrace & toilets chipping work							
Contractor:		kiran (chipping)							
Prepared By:		V.Sanketh							
		Work start date: 01-10-2021							
		Work end date: 10-10-2021							
		Date : 11-10-2021							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	block-2727	West ground floor stairs chipping	45.00	sft	80.00	3,600.00			
2	block-2727	column chipping done at terrace	8.00	sft	80.00	640.00			
3	block-2727	3rd floor entry & exit door chipping	30.00	sft	80.00	2,400.00			
4	block-2727	hole drilling done for beams at south-east side	24.00	sft	60.00	1,440.00			
5	block-2727	2nd & 3rd floor toilets opening chipping done	95.00	sft	80.00	7,600.00			
6	block-2727	West side staircase riser chipping	87.50	sft	80.00	7,000.00			
7	block-2727	south-east staircase chipping	135.00	sft	80.00	10,800.00			
8	block-2727	riser chipping done at west staircase	210.00	sft	80.00	16,800.00			
9	block-2727	east side handicap toilet chipping done at 2nd floor	27.00	sft	80.00	2,160.00			
10									
11									
12									
13	Total					52,440			

*Handwritten signature and date: 11/10/2021*