

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		731		Date - site bills Register		17/11/21.	
Company Name:		M.R.M.P.L.		Site:		G.R. C.M.R.	
Name of Contractor		Bilal Shapari					
Nature of work		Centering & Rot-Bending.					
Work done		From Date		10/9/21.		To Date	
						24/10/21.	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A. Block.	8.123	40. Rs	Sft	3,24,934		
2.	05-06-07						
3.	8/8				25,995		
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				3,50,929		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : <u>All works complete.</u>							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 17/11/21		Date: .			Date:		
Sign:		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:	MRMLLP						Approved by:	Ram Prasad	
Project:	Gulmohar Residency						Sign:		
Work Description:	A-block upper basement slab								
Contractor Name:	Bikshapati (SBM Centring Contractors)								
Prepared By	P.Sai Kumar								
Date:	16-11-2021								
				A	B	C	D	$E = A \times B \times C \times D$	F
S No.	Item Head	Item Description		Length	Width	Height	Nos	Quantity	Units
1	A- Block Slab	Upper basement	Flat no-05	31.41	1.00	2.75	4.00	345.51	Sft
	Shuttering Work	105'.3"		34.66	1.00	2.75	3.00	285.95	Sft
	Flat no-05,06,07	flat no-06		31.41	1.00	2.75	12.00	1036.53	Sft
				123.75	1.00	2.75	2.00	680.63	Sft
				89.00	1.00	2.75	2.00	489.50	Sft
				83.16	1.00	2.75	1.00	228.69	Sft
								3066.80	Sft
		Slab Area		34.81	31.41	1.00	1.00	1093.38	Sft
				31.81	123.41	1.00	1.00	3925.67	Sft
		Deductions	Passenger lift	-6.25	1.00	6.00	1.00	-37.50	Sft
								5056.55	Sft
		Grand total						8123.35	Sft

Bill for Equipments

Bikshapati S,
Chakripuram

Date: 16.11.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur.
Type of Work: Rcc & Civil Works.
Towards: Allowance for equipments

S No.	Description	Amount
1.	Brief description of work done: Slab Shuttering works done at A- Block upper basement slab, Flat No's 005,006,007. Total Amount = 3,50,929 /- Work done from date 10.09.21 to date 24.10.21	1,40,371, /-

Amount in words: One Lakh Forty Thousand Three Hundred Seventy One Rupees Only.

Sign: _____

Allowance for Consumables

**Bikshapati S,
Chakripuram**

Date: 16.11.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur.
Type of Work: Rcc & Civil Works.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Slab Shuttering works done at A- Block upper basement slab, Flat No's 005,006,007. Total Amount = 3,50,929 /- Work done from date 10.09.21 to date 24.10.21	70,185 /-

Amount in words: Seventy Thousand One Hundred Eighty five Rupees Only.

Sign: _____

Bill for Labour Charges

Bikshapati S,
Chakripuram

Date: 16.11.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur.
Type of Work: Rcc & Civil Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Slab Shuttering works done at A- Block upper basement slab, Flat No's 005,006,007. Total Amount = 3,50,929 /- Work done from date 10.09.21 to date 24.10.21	1,40,371, /-

Amount in words: One Lakh Forty Thousand Three Hundred Seventy One Rupees Only.

Sign: _____