

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	747.	Date - site bills Register	19/11/21
Company Name:	M.R.M LLP.	Site:	G.M.R.
Name of Contractor	Kailash Pandey.		
Nature of work	Civil works.		
Work done	From Date		To Date

Sl. No.	Villa/Flat/block no.	Qty.	Rate + GST	Units	Amount	Contractors bill no
1.	Brick work in C-Block					
2.	C-101	1660	126+18% ^{GST}	NOS	2,46,808.	
3.	C-102	1660	126+18%	NOS	2,46,808.	
4.	C-103	1660	126+18%	NOS	2,46,808	
5.	C-104	1660	126+18%	NOS	2,46,808	
6.						
7.						
8.						
9.						
10.						
11.	Total:				9,87,235	

Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : All works done.
Rate given at MPPL R 280 + GST
we are continuing as per D.D Sir instructions

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 19/11/21	Date:	Date:
Sign: [Signature]	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET

Company Name:	MRMLLP						Approved	
Project:	GMR							
Work Description:	Brick Work for C-101 to C-104							
Name of the Contractor	Kailash Pandey							
Prepared By	Srinivas N							
Date:	19-11-2021							
S No.	Item Head	Item Description	Quantity	Units	Percentage	Rate	Amount	Item Head Total
	Brick Work for C-101 to C-104							
1	Brick Work	Brick Work for C-101	1,660.00	sft	45% of 280	126.00	209160	
		GST 18%					37649	
								246808.80
2	Brick Work	Brick Work for C-102	1,660.00	sft	45% of 280	126.00	209160	
		GST 18%					37649	
								246808.80
3	Brick Work	Brick Work for C-103	1,660.00	sft	45% of 280	126.00	209160	
		GST 18%					37649	
								246808.80
4	Brick Work	Brick Work for C-104	1,660.00	sft	45% of 280	126.00	209160	
		GST 18%					37649	
								246808.80
								987,235
Amount in words- Nine Lakhs Eighty Seven Thousand Two Hundred and Thirty Five rupees only								

Allowance for Consumables

Kailash Pandey,
Mallapur

Date: 19.11.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil works
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-block Brick Work For Flat nos 101,102,103,104 Total Amount = 9,87,235/- Work done from date 18.07.21 to date 19.11.21	Rs 197447 /-

Amount in words: One Lakh Ninety Seven Thousand Four Hundred and Forty Seven Rupees Only.

Sign: _____

Kailash

Bill for Labour Charges

Kailash Pandey,
Mallapur

Date: 19.11.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil works
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards C-block Brick Work For Flat nos 101,102,103,104 Total Amount = 9,87,235 /- Work done from date 18.07.21 to date 19.11.21	Rs 3,94,894 /-

Amount in words: Three Lakh Ninety Four Thousand Eight Hundred Ninety Four Rupees Only.

Sign: Kailash.

Allowance for Equipment

Kailash Pandey,
Mallapur

Date: 19.11.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Civil works
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards C-block Brick Work For Flat nos 101,102,103,104 Total Amount = 9,87,235 /- Work done from date 18.07.21 to date 19.11.21	Rs 3,94,894 /-

Amount in words: Three Lakh Ninety Four Thousand Eight Hundred Ninety Four Rupees Only.

Sign: Kailash.