

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		276		Date - site bills Register		20/11/21	
Company Name:		GVRG		Site:		Innapolis	
Name of Contractor		Vasanthi Constructions & Developers					
Nature of work		P.C.C., Brickwork & Soil Removing @5600E					
Work done		From Date		25/10/21		To Date	
						05/11/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	5600E Cable trench	505.	16	sft	8,080.00		
2.	brickwork (interlocking)						
3.	5600E P.C.C. for	202	6	sft	1,212.00		
4.	Cable trench Brickwork						
5.	5600E Soil removing	303	9	ch	2,727.00		
6.	from trench						
7.	5600E building	144.64	9	ch	1,301.00		
8.	Excavation for Plinth base						
9.	5600E building R.C.C.	330.6	45	sft	14,897.00		
10.							
Total:					28,197.00 + 5639.55		
11.	Total:		Add. 20% Total		33,837/-		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 19/11/2021		Date:		Date:			
Sign: <i>[Signature]</i>		Sign: <i>[Signature]</i>		Sign:			

Raj
ABDUL RAHMAN

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Sraavan Cont. Trench at 5600E West
Estimate sheet

ESTIMATE SHEET		GVRC		Approved by:		V Ramesh Reddy	
Company Name:		Innopolis		Sign:			
Project:		Brickwork, pcc, centering and soil removing		Work start date:		25-10-2021	
Contractor:		Abdul Rahman		Work end date:		05-11-2021	
Prepared By:				Date:		15-11-2021	
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	5600E west	Brick work for Busduct and cable trench with Interlocking blocks @ Electrical building 5600E	505.00	sft	16.00	8,080.00	
2	5600E west	PCC for brickwork of Busduct and cable trench @ Electrical building 5600E	202.00	sft	6.00	1,212.00	
3	5600E west	Soil removing from trench	303.00	cft	9.00	2,727.00	
4	5600E Building	Excavation for plinth beam in ground floor	144.64	cft	9.00	1,301.74	
5	5600E Building	Plinth beam centering and rod bending	330.60	sft	45.00	14,877.00	
Total Amount						28,197.74	
Note : Add 20 % on bill amount as site is very far from city							28,197.74
Total							5,639.55
							33,837


ABDUL RAHMAN
 15/11/2021

Sravan Cont. Trench at 5600E West
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by:		V Ramesh Reddy			
Project:		Innopolis		Sign:					
Work Description :		Busduct & Cable trench Brickwork, Plinth Beam		Work start date:		25-10-2021			
Contractor:		Vasanthi Construction and Developers		Work end date:		05-11-2021			
Prepared By:		Abdul Rahman		Date :		15-11-2021			
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	Units	G=Sum of E Item Head Total
			Length	width	Height	Nos.	Quantity		
1	5600E west	Brick work for Busduct and cable trench with Interlocking blocks @ Electrical building 5600E	101.00		5.00	1.00	505.00	Sft	
2	5600E west	PCC for brickwork of Busduct and cable trench @ Electrical building 5600E	101.00	2.00		1.00	202.00	Sft	
3	5600E west	Soil removing from cable trench	101.00	4.00	3.00	1.00	303.00	cft	
4	5600E Building	Excavation for plinth beam in ground floor	55.10	1.75	1.50	1.00	144.64	cft	
5	5600E Building	Plinth beam centering and rod bending	55.10	2.50	1.00	3.00	330.60	sft	
Note : Add 20 % on bill amount as site is very far from city									


 ABDUL RAHMAN
 19/11/2021