


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		281		Date - site bills Register		20/11/21	
Company Name:		GVRC		Site:		Innapally	
Name of Contractor		T. KURNANNA.					
Nature of work		Earth work					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	R/W 56004-2121						
2.	Soil cutting	1662.96	2.50/-		4155		
3.	Dressing/bedding	1662.96	3		4986		
4.	GSR	1662.96	1		1662		
5.	DLC	1662.96	2.75		4570.50		
6.							
7.	contractor asking for extra tax completion				2000/-		
8.							
9.							
10.							
11.	Total:					17373.57/-	
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 20/11/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET																	
Company Name:		GVRC		Approved		Ramesh reddy											
Project:		Innopolis				sign											
Work Description:		Earth work															
Name of the Contractor		T.Kurumanna															
Prepared By		Salman															
Date:		18.11.2021															
S No.		Item Head		A		B		C		D		E=AxBxCxD		F		G=Sum of E	
1		5600 h-2727		Item Description		Length		Width		Height		Nos.		Quantity		Units	
				soil cutting		78		21.32		1		1		1662.96		sft	
				Dressing		78		21.32		1		1		1662.96		sft	
				Gsb		78		21.32		1		1		1662.96		sft	
				DLC		78		21.32		1		1		1662.96		sft	

~~18/11/2021~~
19/11/2021

ESTIMATE SHEET											
Company Name:		GVRC						Approved By			
Project:		Innopolis						Ramesh Reddy			
Work Description:		Earth work									
Name of the Contractor		T.kurumanna									
Project:		Salman									
Date:		18.11.2021									
S No.		Item Head			Quantity			Units		Rate	
1		ramp work			1662			sft		2.5	
2		Dressing/leveling			1662			sft		3	
3		Gsb			1662			sft		1	
4		Dlc			1662			sft		2.75	
										4570.5	
										15373.5	
										2000	
Note ; Contractor asking for extra for the purpose of compcting											
										Grand total	
										17373.5	



 19/11/2021