


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1014		Date - site bills Register		25/11/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor Azi2							
Nature of work False ceiling work							
Work done		From Date		To Date			
		15/10/2021		16/11/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	False Ceiling work						
2.	B-302 & B-502 (2) 40 S/H flats)						
3.	Plain ceiling	1188 x 2	36	S/H	85,536 =P		
4.	Vertical	349 x 2	36	S/H	25,128 =P		
5.							
6.	Sub total				1,10,664 =P		
7.	GST 18%				19,920 =P		
8.							
9.							
10.							
11.	Total:				1,30,584 =P		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		80775		PO/WO date:		22/9/2021	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 25/11/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name: Azi2

MEASUREMENT SHEET									
Company Name	MPPJ								Approved
Project	May Flower Palatum								
Work Description	False Ceiling Work at Flats - B-302, B-502, Luxury Flats								
Name of the Contractor	Aziz								
Prepared By	K. Narendra Reddy								
Date	25-11-2021								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	False ceiling	Flat No. B-302							
		Drawing	17.00	11.00	1.00	1.00	187.00	sft	
		Passage	19.00	4.50	1.00	1.00	85.50	sft	
		Dining	11.50	11.00	1.00	1.00	126.50	sft	
		Living	11.50	11.50	1.00	1.00	132.25	sft	
		Cut out	4.00	2.00	1.00	1.00	8.00	sft	
		Master Bed Room	12.00	11.50	1.00	1.00	138.00	sft	
		Cut out	10.00	1.00	1.00	4.00	40.00	sft	
		Dressing	5.50	2.00	1.00	1.00	11.00	sft	
		Bedroom 1	6.00	5.00	1.00	1.00	30.00	sft	
		Guest Bed Room	12.00	10.50	1.00	1.00	126.00	sft	
		Childrent Bed Room	11.00	10.50	1.00	1.00	115.50	sft	
		Puja Room	14.00	12.00	1.00	1.00	168.00	sft	
			5.00	4.00	1.00	1.00	20.00	sft	1185
		Drawing							
		Vertical passage	120.00	1.00	1.00	1.00	120.00	Rft	
		Vertical passage							
		Vertical passage	45.00	1.00	1.00	1.00	45.00	Rft	
		Cut out	4.00	2.00	1.00	1.00	8.00	sft	
		Vertical	44.00	1.00	1.00	1.00	44.00	Rft	
		Dining							
		Vertical	44.00	1.00	1.00	1.00	44.00	Rft	
		Living							
		Vertical	80.00	1.00	1.00	1.00	80.00	Rft	
		Cut out	4.00	2.00	1.00	1.00	8.00	sft	
									349

