

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		296		Date - site bills Register		27/11/21.	
Company Name:		GVRC		Site:		Innopolis	
Name of Contractor		Aneesri					
Nature of work		Rock cutting work.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Rock cutting	2457	40	cft	98280/-	/	
2.	towards		40				
3.	5600 E						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				98,280/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Approval of MD sir Enclosed -							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							Approved By
Company Name:	GVRC						Ramesh Reddy
Project:	Imopolis						
Work Description:	rock cutting						
Name of the Contractor	Aneesh Praveen						
Prepared By							
Date:		20.11.2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	cable vault	rock cuttin towards 5600 E	2457	cft	40	98280	
					total amount	98280.00	

NOTE: Fixed Lumsun Rate is 100000/-

[Signature]
27/11/2021

Date: 12-11-2021


TO WHOMSOEVER IT MAY CONCERN

This is Aneesh, Rock cutting contractor, has done an agreement with GVRC site for breaking of rock near building 5600E. Approximate quantity of rock to be broken is 2400 cft and lumpsum of 1,00,000/- has been fixed for this work.

As per above agreement above work will be completed by 15-11-2021 and bonus of 5000/- will be paid if it completes in above time. In case if work is not completed by above date, an amount of 5000/- will be deducted on daily basis.

Note : Permitted to work in night for above work.

Thanking you
Aneesh



MODI PROPERTIES & INVESTMENTS PVT. LTD.


GUIDELINES RATES APPROVAL FORM

Contractor	ANEESH (ROCK CUTTING)
------------	-----------------------

	Description	Rate (Rs.)	Units
1.	Breaking of rock @ 5600E		
2.	building for cable vault	40/-	CFT
3.	Purpose. quantity of rock is		
4.	2415 cft. 2415 x Contractor		
5.	is asking for 40/- CFT		
Validity period	This project only / specific job work only / 12 months / all projects. ✓		
Valid upto	3 months / 6 months / 12 months		
Valid for	Site name : <u>GVRC</u> / All sites		
Tax	Inclusive of tax / Exclusive of tax / Tax to be paid on VAT bill amount		
Work type	Labour only / Material only / Turn key job with labour & material. ✓		
Payment terms	As per standard policy - other:		

Other terms & conditions:
For cable vault only!
✓

Prepared	V. Ramesh Reddy	Approved by	✓
Sign	✓	Sign	
Date	12/11/2021	Date	



 APPROVED BY
 13 NOV 2021
 GURHAM MODI
 MANAGING DIRECTOR

Notes: 1. This form is to be used for labour rates for which there is no guideline rates or the guideline rates have been changed. 2. This form is to be filled in and M.Ds. approval taken during his site visit. 3. Whenever required Gaurang Mody can also approve this form. Once approved the hard copy to be sent to Srinivas Rao, Asst. Manager - Purchase and a soft copy to be sent to Purchase and Aruna. 4. Periodically these rates will be incorporated into the guideline rates whenever required.