


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1030		Date - site bills Register		03/12/2021	
Company Name:		MPL		Site:		MFP	
Name of Contractor		G. Tirupati					
Nature of work		Rebarbing, Centering & Casting					
Work done		From Date		To Date			
		03/10/2020		21/12/2020			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Club House Terrace						
2.	Slab & Beams.	3,625.50	55.00	Sft	1,99,402.50		
3.	Slab-11 (only shuttering)	3,625.50	14.00	Sft	50,757.00		
4.	Slab-10 (only shuttering)	3,625.50	14.00	Sft	50,757.00		
5.	Terrace up height x						
6.	3-50 (35/10)	3,625.50	10.50	Sft	38,067.75		
7.					3,38,984.00		
8.		Approved	Total Amount		3,50,000.00		
9.	Again	Add 20%			79,000.00		
10.							
11.	Total:				4,29,000.00/-		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 3/12/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour charges

G.Tirupathi.
HNo : 4-114/8/1, Ramanthapur, Amber pet.
Hyderabad.

Date :03-12-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Rodbending, Centring and Casting.
Towards: Allowance for Labour charges.

S No.	Description	Amount
1.	Brief description of work done: Towards A-Block Terrace Club house slab. Total amount = Rs. 4,20,000.00/- Work done from date 03-10-2020 to 24-12-2020	Rs. 1,68,000.00/-

Amount in Words: One Lakh Sixty Eight Thousand Rupees Only.

Sign: _____

Bill for Equipment Allowance

G.Tirupathi.
HNo : 4-114/8/1, Ramanthapur, Amber pet.
Hyderabad.

Date :03-12-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Rodbending, Centring and Casting.
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards A-Block Terrace Club house slab. Total amount = Rs. 4,20,000.00/- Work done from date 03-10-2020 to 24-12-2020	Rs. 1,68,000.00/-

Amount in Words: One Lakh Sixty Eight Thousand Rupees Only.

Sign: _____

Bill for Consumables

G.Tirupathi.
HNo : 4-114/8/1, Ramanthapur, Amber pet.
Hyderabad.

Date :03-12-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Rodbending, Centring and Casting.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards A-Block Terrace Club house slab. Total amount = Rs. 4,20,000.00/- Work done from date 03-10-2020 to 24-12-2020	Rs. 84,000.00/-

Amount in Words: Eighty Four Thousand Rupees Only.

Sign: _____

ESTIMATE SHEET

Company Name:		MPL	Prepared by:		R.Ashok			
Project:		May Flower Platinum						
Work Description:		A-Block Terrace Clubhouse Top Slab						
Contractor Name:		G.Tirupati						
Date:		03-12-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	A-Block Terrace Club house Slab & Beams(Slab-12)		3,625.50	Sft	55.00	199,402.50		
		Slab-11(Only shuttering)	3,625.50	Sft	14.00	50,757.00		
		Slab-10(Only shuttering)	3,625.50	Sft	14.00	50,757.00		
		Terrace up ' height x 3.50 (35/10)	3,625.50	Sft	10.50	38,067.75		
					Total Amount		338,984.25	
					Approved Total Amount 03-12-2021		350,000.00	
		As per circular rate 35/-						
		Add 60% per sft			Again Add 20%		70,000.00	
		Deduction Rs -1/- for used RMC purpose				Grand Total Amount	420,000.00	
		Amount in words : Four Lakhs Twenty Thousand Rupees Only						

ESTIMATE SHEET							
Topic:	A-block terrace club house slab			Prepared by:	sohanbabu		
Company:	Mppl			Date:	24-Dec-20		
Project:	May Flower Platinum						
Contractor Name:	M. Ishaq. (Gurupati)						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	A-block terrace club house slab & beams (slab-12)		3625.50	sft	55.00	199402.50	
		slab-11 (only shuttering)	3625.50	sft	14.00	50757.00	
		slab-13 (only shuttering)	3625.50	sft	14.00	50757.00	
		terrace up 3' height x 3.50 (35/10)	3625.50	sft	10.50	38067.75	
		Contractor asking Amount Rs/-				Lumpsum	338984.25
		As per circular rate 35/-					400000.00
		Add 60% per sft.					400000.00
		Deduction Rs-1/ for used Rmc purpose					400000.00
		Amount in words : only					400000.00

Request

Sub: Rate Approval for club house

APPROVED BY
 SOHAN MODI
 MANAGING DIRECTOR
 20 DEC 2021

APPROVED FOR CONSTRUCTION
 08 JAN 2021
 SOHAN MODI
 MANAGING DIRECTOR

Respected sir,

please find the attached estimate sheet for club house

shuttering work of 33's height. (including shutter bar brack

concrete curing) with cuplove shutter. because 33's height

will not able to do with same shutter.

Thank you

pay 50% of amount
 200000.00
 200000.00
 350k

