


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		292		Date - site bills Register		04/12/21	
Company Name:		GVRG		Site:		Inneapolis	
Name of Contractor		Eshwar Rao					
Nature of work		2727 Scaffolding work for gazing					
Work done		From Date		10-11-2021		To Date	
						20-11-2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	2727 South side	15,360	2.50	Sft	38,400		
2.	2727 East side	3,100	2.50	Sft	7,750		
3.							
4.					46,150		
5.	Add 10% extra as site is	as site is	far from city =		4615		
6.							
7.							
8.							
9.							
10.							
11.	Total:				50,765		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth-work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Measurement Sheet  
Eshwar rao

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by: V. Ramesh Reddy					
Project:		Innopolis		Sign:					
Work Description :		2727 Scaffolding work for glazing		Work start date: 10-11-2021					
Contractor:		Eshwar Roa		Work end date: 20-11-2021					
Prepared By:		Md. Sufyan Rabbani		Date: 02-12-2021					
		A		B		C		D	
S No.		Item Head		Length		Width		Height	
		Item Description		Nos.		Quantity		Units	
1	2727 South side	Scaffolding for glazing work		192.00	1.00	80.00	1.00	15,360.00	sft
2	2727 East side	Scaffolding for glazing work		62.00	1.00	50.00	1.00	3,100.00	sft
		<i>ERECTOR &amp; REMOVAL</i>							
		<i>of single batten</i>							
		<i>5 scaffolding</i>							
<b>Total</b>								<b>18,460.00</b>	<b>sft</b>

Estimate Sheet  
Eshwar rao

ESTIMATE SHEET									
Company Name:		GVRC		Approved by: V. Ramesh Reddy					
Project:		Innopolis		Sign:					
Work Description :		2727 Scaffolding work for glazing		Work start date: 10-11-2021					
Contractor:		Eshwar Rao		Work end date: 20-11-2021					
Prepared By:		Md. Sufyan Rabbani		Date: 02-12-2021					
S No.	Item Head	Item Description		Quantity	Units	Rate	Amount	Item head total	
1	2727 South side	Scaffolding for glazing work		15,360.00	sft	2.50	38,400.00		
2	2727 East side	Scaffolding for glazing work		3,100.00	sft	2.50	7,750.00		
	Amount						46,150.00		
	Add 10% extra as site is far from city						4,615.00		
	<b>Total Amount</b>						<b>50,765.00</b>		