


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		293		Date - site bills Register		02-12-2021	
Company Name:		GNRC		Site:		Innopolis	
Name of Contractor		K. Tulasi Darni					
Nature of work		RCC Works (Formwork & Rod Bending)					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Beams rod bending & Shuttering	728.75	40	sft	29,150.00		
2.	Columns rod bending & Shuttering	320.00	40	sft	12,800.00		
3.	Columns rod bending Shuttering re-work	180.00	40	sft	6,400.00		
4.	Beams rod bending & Shuttering @ 3rd	55	40	sft	2,200.00		
5.							
6.							
7.							
8.							
9.	Add 20% to bill due to far away site				10,110		
10.							
11.	Total:				60,660		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Tulasirani rod bending & shuttering work at 2727 cafeteria 03-10-2021 to 28-10-2021  
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by: Balamuralikrishna					
Project:		Innopolis		Sign:					
Work Description :		Block-2727 (rod bending and shuttering works)		Work start date: 03-10-2021					
Contractor:		K.Tulasirani		Work end date: 24-11-2021					
Prepared By:		V.Sanketh		Date : 26-11-2021					
S.No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	G=Sum of E Item Head Total
1	Cafeteria	Beams rod bending and shuttering	265.00	2.75	1.00	1.00	728.75	sft	
2	Cafeteria	Column rod bending and shuttering work	4.00	1.00	10.00	8.00	320.00	sft	
3	Upperbasement	Column rod bending and shuttering Re-work	4.00	1.00	10.00	4.00	160.00	sft	
4	Eastern lift	Beam rod bending and shuttering work at 3rd floor eastern lift	10.00	2.75	1.00	2.00	55.00	sft	
5									
6									
7	Total						1,263.75	sft	
8									
9									
10									

Tulasirani rod bending & shuttering work at 2727 cafeteria 03-10-2021 to 28-10-2021  
Estimate sheet

ESTIMATE SHEET

Company Name:		GVRC		Approved by: Balamuralik		
Project:		Innopolis		Sign: -		
Work Description :		Concrete, civil works at block-2727		Work start date: 03-10-2021		
Contractor:		K.Tulasirani		Work end date: 24-11-2021		
Prepared By:		V.Sanketh		Date : 26-11-2021		
S No.	Item Head	Item Description	Quantity	Units	Rate	Item head total
1	Cafeteria	Beams rod bending and shuttering	728.75	sft	40.00	29,150.00
2	Cafeteria	Column rod bending and shuttering work	320.00	sft	40.00	12,800.00
3	Upperbasement	Column rod bending and shuttering Re-work	160.00	sft	40.00	6,400.00
4	Eastern lift	Beam rod bending and shuttering work at 3rd floor eastern lift	55.00	sft	40.00	2,200.00
		Add 20% to bill due to small work				50,550
		Total				10,110
						60,660