


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		299		Date - site bills Register		02/12/2021	
Company Name:		G.V.R.C.		Site:		InnoPhy.	
Name of Contractor		Tubasi Ranj					
Nature of work		Civil & Contracting work					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	PCC	228.464	6.0	Sft	2781.6		
2.	Retn wall Red	690	12.0	Sft	8280		
3.	Bricklay						
4.	Con Cr wall	434	10.0	Sft	4340		
5.							
6.	Rob Slabs	136.5	60	Sft	8190		
7.							
8.	Inter lock	910	16	Sft	14560		
9.	Roofing						
10.		Add. 20%.			7630.80		
11.	Total:				45,784.80		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 2/12/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
 02 DEC 2021
 V. Ramesh Raddy
 PROJECT MANAGER
 G.V.R.C.

ESTIMATE SHEET

Company Name:		Innopolis								
Project:		Trench work								
Contractor		Tulasi rani								
Prepared By		Salman								
Date:		26.11.2021								
S No.	Item Head	Item Description	Quantity	Units	circular rate	Amount	Grand Total			
1	Trench North Side	PCC	464.0	Sft	6.0	2784.0				
		R- wall Rod bending work	690.0	Sft	12.0	8280.0				
		Concret Wall	434.0	Sft	10.0	4340.0				
		Top Slab with Shuttering	136.5	Sft	60.0	8190.0				
		InterLock	910.0	Sft	16.0	14560.0				
							Total Amount	38,154.00		
Add 20% For long Distance work Material Shifting								7,630.80		
							Grand Total Amount	45,784.80		

Mr. Salman

21/12/2021

APPROVED BY
 29 NOV 2021
 M. RAJESH REDDY
 PROJECT MANAGER
 G.V.R.C.

MEASUREMENT SHEET									
Company Name:		GVRC		Approved		Ramesh reddy			
Project:		Innopolis				sighn			
Work Description:		Trench work							
Name of the Contractor		K Tulasi Rani							
Prepared By		Salman MID							
Date:		15-11-2021							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	C=Sum of E Item Head Total
1	Trench	PCC	23.0	1.0	8.0	2.0	368.00	Sft	
	North Side		16.0	1.0	6.0	1.0	96.00	Sft	464.00
		Trench Bottom Slab Rod Bending	23.0	1.0	8.0	2.0	368.00	Sft	
		R- wall Rcd bending work	23.0	1.0	3.5	4.0	322.00	Sft	
								Sft	690.00
		Bottom Concre	23.00	1.00	3.50	2.00	161.00	Sft	
		Concret Wall	23.00	1.00	3.50	2.00	161.00	sft	
			16.00	1.00	3.50	2.00	112.00	sft	434.00
		Top Slab	39.00	1.00	3.50	1.00	136.50	sft	
		Interlock brick	23.00	1.00	3.50	4.00	322.00	Sft	136.50
		2time work Do to Change Measurement	16.00	1.00	3.50	8.00	448.00	Sft	
			10.00	1.00	3.50	4.00	140.00	Sft	910.00

Md. (Salman)
 21/11/2021
 APPROVED BY
 10/11/2021
 RAMESH REDDY