


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		<b>305</b>		Date - site bills Register		27/11/21	
Company Name:		GVRC		Site:		Innopolis	
Name of Contractor		Eshwar Rao					
Nature of work		Towards 2727 block; Toilets scaffolding work for false ceiling purpose.					
Work done		From Date		21-10-2021		To Date	
						19-11-2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	2nd floor east side toilets scaffolding	918.00	4.00	sft	3672.00		
2.	work for false ceiling work (with material)						
3.	2nd floor west side toilets scaffolding	1242.00	4.00	sft	4968.00		
4.	work for false ceiling work (with material)						
5.	3rd floor east side toilets scaffolding	918.00	4.00	sft	3672.00		
6.	work for false ceiling work (with material)						
7.	3rd floor west side toilets scaffolding	1242.00	4.00	sft	4968.00		
8.	work for false ceiling work (with material)						
9.					17280.00		
10.	Add 10% as site is far from City				1728.00		
11.	Total:				19008.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 27/11/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Estimate Sheet  
Eshwar Rao

ESTIMATION SHEET		Approved By : C. Bala Muralikrishna					
Company Name		Sign					
Project:		Work start date: 21-10-2021					
Work Description:		work end date: 19-11-2021					
Name of the contractor							
Prepared By		Date: 27-11-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	Second floor scaffolding work (with material)	Towards east side toilets falseceiling work purpose	918.00	Sft	4.00	3,672.00	
2	Second floor scaffolding work (with material)	Towards west side toilets falseceiling work purpose	1,242.00	Sft	4.00	4,968.00	
3	Third floor scaffolding work (with material)	Towards east side toilets falseceiling work purpose	918.00	Sft	4.00	3,672.00	
4	Third floor scaffolding work (with material)	Towards west side toilets falseceiling work purpose	1,242.00	Sft	4.00	4,968.00	
Amount						17,280.00	
Note: Add 10% as site is far from the city						1,728.00	
Total Amount						19,008.00	

*(Signature)*  
27/11/2021

Measurement Sheet  
Eshwar Rao

MEASUREMENT SHEET									
Company Name		GVRC		Approved By : C. Bala Muralikrishna					
Project:		Innopolis		Sign					
Work Description:		Towards 2727 block scaffolding work		Work start date: 21-10-2021					
Name of the contractor		Eshwar Rao		work end date: 19-11-2021					
Prepared By		Md Anwar Baig		Date: 27-11-2021					
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	Units	G= Sum of E
			Length	Width	Height	Nos.	Quantity		Item Head Total
1	Second floor scaffolding work (with material)	Towards east side toilets falseceiling work purpose	1.00	102.00	9.00	1.00	918.00	sft	
2	Second floor scaffolding work (with material)	Towards west side toilets falseceiling work purpose	1.00	138.00	9.00	1.00	1,242.00	sft	
3	Third floor scaffolding work (with material)	Towards east side toilets falseceiling work purpose	1.00	102.00	9.00	1.00	918.00	sft	
4	Third floor scaffolding work (with material)	Towards west side toilets falseceiling work purpose	1.00	138.00	9.00	1.00	1,242.00	sft	
<b>Total</b>							<b>4,320.00</b>	<b>sft</b>	

*Handwritten Signature*  
Date: 11/11/2021