

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		305		Date - site bills Register		30-11-2021	
Company Name:		GNVRC		Site:		Tinnapalis	
Name of Contractor		M. Lalitha					
Nature of work		Painting Work					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	S-E stairs upper basin painting work	1,132	10.00	sft	11,320		
2.	West elevation primer painting 1st coat	9,107	1.75	sft	15,937.25		
3.	Roof parapet wall 1st coat primer	5,270	1.75	sft	9,222.50		
4.							
5.							
6.							
7.							
8.							
9.	Add 20% to bill due to far away site				7,295.95		
10.							
11.	Total:				43,776		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 30-11-2021		Date:		Date:			
Sign: <i>By</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Lalitha west elevation, South-east stairs & terrace painting 12-10-2021 to 26-10-2021  
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by: Rameshreddy					
Project:		Innopolis		Sign:					
Work Description :		West elevation, terrace primer & south-east stairs painting at Block-2727		Work start date: 07-10-2021					
Contractor:		M. Lalitha		Work end date: 29-10-2021					
Prepared By:		V.Sanketh		Date : 26-11-2021					
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	Units	G=Sum of E Item Head Total
			Length	Width	Height	Nos.	Quantity		
1	Block-2727	South-east staircase (Upperbasement)	10.50	1.00	12.00	1.00	126.00	sft	
2			24.00	1.00	12.00	1.00	288.00	sft	
3			24.00	1.00	12.00	1.00	288.00	sft	
4			10.50	1.00	12.00	1.00	126.00	sft	
5									
6	Block-2727	steps	54.50	6.50	1.00	1.00	354.25	sft	
7									1,182
8	Block-2727	Deductions	4.00	1.00	8.00	1.00	32.00	sft	
9			3.00	1.00	6.00	1.00	18.00	sft	
10									50
11									
		south-east staircase (upperbasement) 2 coats putty, primer & 1st coat paint							
12									1,132
13									
14	Block-2727	West elevation 1st coat primer	135	1	73	1	9,879.02	sft	
15			105	1	18	1	1,889.33	sft	
16									11,768
17									
18		Deductions	13	1	8	8	805.26	sft	
19			7	1	8	4	227.16	sft	
20			5	1	57	3	835.12	sft	
21			13	1	61	1	793.97	sft	
22									2,662
23									
24		west elevation net area							9,107
25									
26	Block-2727	Terrace parapet wall 1st coat primer	501.25	1.00	8.00	1.00	4,010.00	sft	
27			12.00	1.00	5.25	20.00	1,260.00	sft	
28									5,270
29									
30	Total								15,509.09
31									

Lalitha west elevation, South-east stairs & terrace painting 12-10-2021 to 26-10-2021  
Estimate sheet

ESTIMATE SHEET									
Company Name:		GVRC		Approved by: Rameshreddy					
Project:		Innopolis		Sign:					
Work Description :		West elevation, terrace primer & south-east stairs painting at Block-2727		Work start date: 07-10-2021					
Contractor:		M. Lalitha		Work end date: 29-10-2021					
Prepared By:		V.Sanketh		Date : 26-11,2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	Block-2727	south-east staircase (upperbasement) 2 coats putty, primer & 1st coat paint	1,132.00	sft	10.00	11,320.00			
2									
3	Block-2727	west elevation net area(1st coat primer)	9,107	sft	1.75	15,937.25			
4									
5	Block-2727	Terrace parapet wall 1st coat primer	5,270	sft	1.75	9,222.50			
6									
7									
8	Add 20% to bill due to far away site					36,479.75			
9						7,295.95			
10	Total					43,776			
11									
12									