


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		306		Date - site bills Register		
Company Name:		GIVRC		Site:		Innopolis
Name of Contractor		Eshwar Rao				
Nature of work		Towards 2727; All floors east & west lobby scaffolding work.				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Ground east side lobby	840.00	4.00	sft	3360.00	
2.	floor west side lobby	1,110.00	4.00	sft	4440.00	
2.3.	first east side lobby	840.00	4.00	sft	3360.00	
4.	floor west side lobby	1,110.00	4.00	sft	4440.00	
3.2.	Second east side lobby	840.00	4.00	sft	3360.00	
6.	floor west side lobby	1,110.00	4.00	sft	4440.00	
4.7.	Third east side lobby	840.00	4.00	sft	3360.00	
8.	floor west side lobby	1,110.00	4.00	sft	4440.00	
9.					31200.00	
10.	Add 10% as site is far from city				3120.00	
11.	Total:				34320.00	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:		GVRC		Approved by: V. Ramesh Reddy					
Project:		Innapolis		Sign:					
Work Description :		2727 Scaffolding work at Lobby		Work start date: 07-11-2021					
Contractor:		Eshwar Roa		Work end date: 29-11-2021					
Prepared By:		Md. Anwar Baig		Date: 02-12-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	Ground Floor	Scaffolding for east side Lobby	840.00	sft	4.00	3,360.00			
		Scaffolding for west side Lobby	1,110.00	sft	4.00	4,440.00			
2	First Floor	Scaffolding for east side Lobby	840.00	sft	4.00	3,360.00			
		Scaffolding for west side Lobby	1,110.00	sft	4.00	4,440.00			
3	Second Floor	Scaffolding for east side Lobby	840.00	sft	4.00	3,360.00			
		Scaffolding for west side Lobby	1,110.00	sft	4.00	4,440.00			
4	Third Floor	Scaffolding for east side Lobby	840.00	sft	4.00	3,360.00			
		Scaffolding for west side Lobby	1,110.00	sft	4.00	4,440.00			
	Amount								
	Add 10% as site is far from city					31,200.00			
						3,120.00			
	Total Amount					34,320.00			

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by: V. Ramesh Reddy					
Project:		Imopolis		Sign:					
Work Description :		2727 Scaffolding work at Lobby		Work start date: 07-11-2021					
Contractor:		Eshwar Roa		Work end date: 29-11-2021					
Prepared By:		Md. Anwar Baig		Date: 02-12-2021					
				A		B		C	
				D		E=(A+B)xCxD		F	
								G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Ground Floor	Scaffolding for east side Lobby	20.00	8.00	15.00	2.00	840.00	sft	
		Scaffolding for west side Lobby	25.00	12.00	15.00	2.00	1,110.00	sft	
2	First Floor	Scaffolding for east side Lobby	20.00	8.00	15.00	2.00	840.00	sft	
		Scaffolding for west side Lobby	25.00	12.00	15.00	2.00	1,110.00	sft	
3	Second Floor	Scaffolding for east side Lobby	20.00	8.00	15.00	2.00	840.00	sft	
		Scaffolding for west side Lobby	25.00	12.00	15.00	2.00	1,110.00	sft	
4	Third Floor	Scaffolding for east side Lobby	20.00	8.00	15.00	2.00	840.00	sft	
		Scaffolding for west side Lobby	25.00	12.00	15.00	2.00	1,110.00	sft	
Total							7,800.00	sft	