


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		312		Date - site bills Register		
Company Name:		GRC		Site:		Impolm.
Name of Contractor		Vasanthi Construction & Developer				
Nature of work		Civil work				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	4545 plot/lotting					
2.	Column	7882.8	32	Sft	2,52,250	
3.	Basin	3559.6	32	Sft	1,13,906.11	
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				3,66,156.11	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 2/12/2021		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



MEASUREMENT SHEET									
Company Name:		GVRC		Approved		Ramesh reddy			
Project:		Innopolis				sighn			
Work Description:		4545/Lower base							
Name of the Contractor		Vasanthi Construction & Developers							
Prepared By		salman /Ramesh							
Date:		28.11.2021							
S No.	Item Head	A	B	C	D	E=AxBxCxD	F	G=Sum of E	
		Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
1	Columns	c1	1.0	11.2	43.0	2358.9	sft		
	Plastering	c2	1.0	11.2	13.0	861.0	sft		
		c3	1.0	11.2	3.0	230.1	sft		
		c4	1.0	11.2	5.0	356.2	sft		
		c5	1.0	11.2	4.0	306.8	sft		
		c6	1.0	11.2	8.0	658.3	sft		
		c7	1.0	11.2	1.0	65.8	sft		
		c8	1.0	11.2	9.0	789.8	sft		
		c9	1.0	11.2	8.0	702.0	sft		
		c10	1.0	11.2	5.0	493.4	sft		
		c11	1.0	11.2	4.0	438.9	sft		
		c12	1.0	11.2	5.0	621.6	sft		
							Sft	7882.8	

md. salman



APPROVED BY
 02 DEC 2021
 V. RAJESH REDDY
 PROJECT MANAGER
 PROJECT G.V.R.C.

Beam Plastering	b1	21.0	1.0	3.6	1.0	75.6	sft	
	b2	21.0	1.0	3.6	2.0	151.2	sft	
	b3	18.8	1.0	3.6	1.0	67.7	sft	
	b4	20.5	1.0	4.0	1.0	82.0	sft	
	b5	18.8	1.0	4.2	1.0	79.0	sft	
	b6	18.6	1.0	5.0	2.0	186.2	sft	
	b7	23.0	1.0	5.0	1.0	115.0	sft	
	b8	23.0	1.0	5.0	1.0	115.0	sft	
	b9	22.0	1.0	5.0	1.0	110.0	sft	
	b10	18.6	1.0	5.0	1.0	93.1	sft	
	b11	21.5	1.0	5.0	1.0	107.7	sft	
	b12	21.5	1.0	5.0	1.0	107.7	sft	
	b13	56.2	1.0	4.2	1.0	235.9	sft	
	b14	15.3	1.0	4.3	1.0	65.3	sft	
	b15	20.6	1.0	5.6	1.0	115.2	sft	
	b16	12.6	1.0	5.0	2.0	126.2	sft	
	b17	61.9	1.0	5.0	1.0	309.5	sft	
	b18	12.0	1.0	4.0	1.0	48.0	sft	
	b19	131.0	1.0	5.0	1.0	655.0	sft	
	b20	20.0	1.0	5.0	1.0	100.0	sft	
	b21	13.2	1.0	4.0	1.0	52.7	sft	
	b22	11.5	1.0	4.0	1.0	46.0	sft	
	b23	31.8	1.0	4.0	1.0	127.2	sft	
	b24	31.8	1.0	4.0	1.0	127.3	sft	
	b25	11.2	1.0	4.0	1.0	44.6	sft	
	b26	13.3	1.0	4.0	1.0	53.4	sft	
	b27	9.0	1.0	4.0	1.0	35.9	sft	
	b28	31.8	1.0	4.0	1.0	127.2	sft	
								3559.6

MD. Samaf