


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1037		Date - site bills Register		08-12-2021	
Company Name:		MPL		Site:		may flower platform	
Name of Contractor		Priyanka devi					
Nature of work		Granite laying					
Work done		From Date		To Date			
		24-11-2021		5-12-2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Granite at main entrance laying	690	18	Sft	12,420		
2.	chamfering	835	25	Rft	20,875		
3.	Tiles laying	683	17	Sft	11,611		
4.	shabad store laying	1,871	10	Sft	18,710		
5.	granite soffit						
6.	For fire doors at						
7.	clubhaus 5, B3 flat	380	38	Sft	14,440		
8.	granite chamfering	760	25	Rft	19,000		
9.	shabad stores						
10.	cutting	1,871	8	Sft	14,968		
11.	Total:				1,12,024=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 8/12/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign PRIYANKA DEVI



MEASUREMENT SHEET									
Company Name:		MPL		Prepared by:		R.Ashok			
Project:		May Flower Platinum							
Work Description:		Granite laying at maintenance ramp, Fire doors soffit work							
Contractor Name:		Priyanka Devi							
Date:		07-12-2021							
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head
<b>Sabad Stones Laying</b>									
1	Granite at Main Gate Entrance	Main Ramp entrance	45.25	12.25	1.00	1.00	554	Sft	690
		Granite top	45.25	1.00	1.00	3.00	136	Sft	
		Chamfering	12.25	1.00	1.00	46.00	564	Rft	835
		Chamfering	45.25	1.00	1.00	6.00	272	Rft	
		Tiles laying cladding	45.25	1.00	5.83	2.00	528	Sft	683
		Column cladding	4.25	7.33	1.00	5.00	156	Rft	
2	Shahbad Stone laying at lower ramp	shahbad stone	90.50	16.25	1.00	1.00	1.471	Sft	1.871
			1.00	2.00	1.00	200.00	400	Sft	
4	Fire Doors soffit	Granite soffit for fire doors	1.00	5.00	1.00	20.00	100	Sft	380
		at club house and B3 Flat	1.00	1.00	14.00	20.00	280	Sft	
		Chamfering	38.00	1.00	1.00	20.00	760	Rft	760
		Chamfering	1,871.00	1.00	1.00	1.00	1.871	Sft	
5	Cutting of Shahbad stone	Shahbad Stones cutting	1,871.00	1.00	1.00	1.00			

**Bill for Equipment Allowance**  
Priyanka Devi  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:07-12-2021

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Granite laying at main entrance ramp, Fire doors soffit work,  
Shahbad stone at lower ramp  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Granite laying at main entrance ramp, Fire doors soffit work, Shahbad stone at lower ramp Total amount =Rs 1,12,024=00 Work done from date : 24-11-2020 to 05-12-2021	Rs.44810=00

Amount in words: Fourty Four Thousand Eight Hundred and Ten rupees only.

Sign: \_\_\_\_\_

**Bill for Consumables**

Priyanka Devi  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:07-12-2021

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Granite laying at main entrance ramp, Fire doors soffit work,  
Shahbad stone at lower ramp  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Granite laying at main entrance ramp, Fire doors soffit work, Shahbad stone at lower ramp Total amount =Rs 1,12,024=00 Work done from date : 24-11-2020 to 05-12-2021	Rs.22404=00

Amount in words: Twenty Two Thousand Four Hundred and Four Rupees only

Sign: \_\_\_\_\_

**Bill for Labour charges**

Priyanka Devi  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:07-12-2021

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Granite laying at main entrance ramp, Fire doors soffit work,  
Shahbad stone at lower ramp  
**Towards:** Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Granite laying at main entrance ramp, Fire doors soffit work, Shahbad stone at lower ramp Total amount =Rs 1,12,024=00 Work done from date : 24-11-2020 to 05-12-2021	Rs.44810=00

Amount in words: Fourty Four Thousand Eight Hundred and Ten rupees only.

Sign: \_\_\_\_\_