


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1038		Date - site bills Register		08-12-2021	
Company Name:		MPL		Site:		may flower platform	
Name of Contractor		Ravi chand					
Nature of work		Tiles laying					
Work done		From Date		To Date			
		15-11-2021		29-11-2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	corridor floor						
2.	tiles laying						
3.	flooring area	2466	17	sft	41,939		
4.							
5.	cladding area	2752	17	sft	46,784		
6.							
7.	making hole for						
8.	light and camera	16	50	nos	800		
9.							
10.							
11.	Total:				89,523=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 8/12/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor signed RAVI CHAND

MEASUREMENT SHEET

MEASUREMENT SHEET		Company Name		Project		Work Description		Contractor Name		prepared by		Date		
		MPL		May Flower Platinum		Corridor Tiles laying at 6th floor- part 2		Ravi Chand		K Narendar Reddy		08-12-2021		
S No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head					
1	Corridor Tiles laying at 6th floor- part 2 Corridor Big tiles laying - Flooring	Flooring area												
		B4 flat opp	50.00	7.00	1.00	1	350.00	sft						
		B3 flat opp	64.00	9.00	1.00	1	576.00	sft						
		C6 opp	42.50	7.00	1.00	1	297.50	sft						
		C4 opp	45.00	17.33	1.00	1	779.85	sft						
		C2 to C3 flats	45.00	6.75	1.00	1	303.75	sft						
		staircase	16.00	10.00	1.00	1	160.00	sft						
		Total Flooring Area												2457
		2	Walls Tiles cladding	Walls cladding										
				B4 flat to B3 flat	50.00	1.00	4.00	2	400.00	sft				
B3 to C6 flat	64.00			1.00	4.00	2	512.00	sft						
C6 to C5 flat	42.50			1.00	4.00	2	340.00	sft						
C1 to C4	17.00			1.00	4.00	2	136.00	sft						
C2 to C3	45.00			1.00	4.00	2	360.00	sft						
Electrical ducts	45.00			1.00	4.00	2	360.00	sft						
Main Doors	10.00			9.00	4.00	2	80.00	sft						
VRF AC window	10.75			1.00	8.50	2	193.50	sft						
Total	8.00			1.00	8.50	8	544.00	sft						
3	Making hole for light and camera	VRF AC window	10.00	1.00	8.50	4	340.00	sft						
		Deduction												
		Doors	3.50	1.00	7.00	8	196.00	sft						
		Doors	3.50	1.00	4.00	8	112.00	sft						
		VRF AC Window	6.00	1.00	6.00	4	144.00	sft						
		Doors	5.50	1.00	4.00	1	22.00	sft						
		Doors	2.00	1.00	5.00	4	40.00	sft						
		Total Wall Cladding Area												514
		Total												2752
		3	Making hole for light and camera	Making hole for light and camera	16.00	1.00	1.00	1	16.00	nos				

Bill for Consumables

Ravi Chand
Mallapur
Hyderabad

Date:08-12-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 6th floor- part 2
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 6th floor- part 2 Total amount =Rs 89523=00 Work done from date 15-11-2021 to 29-11-2021	Rs.17905=00

Amount in words: Seventeen Thousand Nine Hundred and Five rupees only.

Sign: _____

Bill for Equipment Allowance

Ravi Chand

Mallapur

Hyderabad

Date:08-12-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 6th floor- part 2
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 6th floor- part 2 Total amount =Rs 89523=00 Work done from date 15-11-2021 to 29-11-2021	Rs.33863=00

Amount in words: Thirty Three Thousand Eight Hundred and Sixty THree rupees only.

Sign: _____

Bill for Labour charges

Ravi Chand
Mallapur
Hyderabad

Date:08-12-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles laying at 6th floor- part 2
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 6th floor- part 2 Total amount =Rs 89523=00 Work done from date 15-11-2021 to 29-11-2021	Rs.35809=00

Amount in words: Thirty Five Thousand Eight Hundred and Nine rupees only.

Sign: _____