

Done

Construction division.  
Advice for giving credit to contractors/suppliers.


Sl. No. - site bills register	253	Date - site bills Register	16/11/21							
Company Name:	GVRRC	Site:	Innopalis							
Name of Contractor	Narsing Rao									
Nature of work	North - east staircase petty, primer & 1 coat painting works @ 27 27									
Work done	From Date	To Date								
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no				
1.	N-E staircase	}	}	}	}	}				
2.										
2.	Terrace						6,461	10.00	S-ft	64,160.7
3.	steps									
4.										
7	Ceiling	}	}	}	}	}				
8.	deductions						460	10.00	S-ft	4,160.00
9.										
10.	- Add 20% to circular rates due to far				12,000					
11.	Total:		away site Total:		72,008.00					
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.					
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed					
PO/WO no.			PO/WO date:							
Remarks :										
Approved by Project Manager		Approved by Design Team		Approved by M.D.						
Date:		Date:		Date:						
Sign:		Sign:		Sign:						

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		GVRC		Approved by: Balamuralikrishna					
Project:		Imopolis North-east staircase		Sign:					
Work Description :		putty, primer & 1 coat painting work at 2727		Work start date: 10-10-2021					
Contractor:		Narsing rao		Work end date: 27-10-2021					
Prepared By:		V.Sanketh		Date : 29-10-2021					
		A		B		C		D	
		E=AxBxCxD		F		G=Sum of E			
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Block-2727	North-east staircase	13.83	1.00	15.00	4.00	829.80	sft	
2			20.25	1.00	15.00	4.00	1,215.00	sft	
3			20.25	1.00	15.00	4.00	1,215.00	sft	
4			13.00	1.00	15.00	4.00	780.00	sft	
5									
6	Block-2727	Terrace	13.83	1.00	11.00	1.00	152.13	sft	
7			20.25	1.00	11.00	1.00	222.75	sft	
8			20.25	1.00	11.00	1.00	222.75	sft	
9			13.00	1.00	11.00	1.00	143.00	sft	
10									
11	Block-2727	steps	54.50	6.50	1.00	4.00	1,417.00	sft	
12									
13	Block-2727	Ceiling	13	20	1	1	263.25		
14									
15	Block-2727	Deductions	4.00	1.00	8.00	5.00	160.00	sft	6,461
16			3.00	1.00	50.00	2.00	300.00	sft	
17									
18									460
19									
19	<b>Total</b>							sft	6,000.68
20									
21									

*Approved*  
01-11-2021



Narsing rao North-east stairs putty/primer & 1 coat painting 07-10-2021 to 20-10-2021  
Estimate sheet

ESTIMATE SHEET							
Company Name:		GVRC		Approved by: Balamuralikrish			
Project:		Innopolis		Sign:			
Work Description :		North-east staircase putty, primer & 1 coat paint at 2727		Work start date: 10-10-2021			
Contractor:		Narsing rao		Work end date: 27-10-2021			
Prepared By:		V.Sanketh		Date : 29-10-2021			
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	Block-2727	North-east staircase	829.80	sft	10.00	8,298.00	
			1,215.00	sft	10.00	12,150.00	
			1,215.00	sft	10.00	12,150.00	
			780.00	sft	10.00	7,800.00	
2	Block-2727	Terrace	152.13	sft	10.00	1,521.30	
			222.75	sft	10.00	2,227.50	
			222.75	sft	10.00	2,227.50	
			143.00	sft	10.00	1,430.00	
3	Block-2727	steps	1,417.00	sft	10.00	14,170.00	
4	Block-2727	Ceiling	263.25	sft	10.00	2,632.50	
5	Block-2727	Deductions	160	sft	10.00	1,600.00	64,607
			300	sft	10.00	3,000.00	4,600
						Subtotal	60,007
							12,001
							72,008
Total							
Note: As per circular no: 844(F) rate for 2 coats putty-6/- and 1 coat primer-1.75/- and 1 coat paint-2.25/- is 10							

*Checked*  
01-11-2021

*[Signature]*