


Construction division.
Advice for giving credit to contractors/suppliers.


Sl. No. – site bills register		254	Date - site bills Register		16/11/21		
Company Name:		GVRC	Site:		Zinnopolis		
Name of Contractor		Laxman					
Nature of work		West staircase putty, primer painting work at 2727					
Work done		From Date	01/10/2021	To Date	20/10/2021		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	2727 - West	} 46		sft	}		
2.	stair case						
3.							
4.	2727 Terrace	7,022	10.00		70,223		
5.							
6.	Steps						
7.							
8.	Deductions	} 460.	10.00.	sft.	} 4,600.		
9.							
10.	- Add 20% to circular rates due to far away: 13,125						
11.	Total:				78,748.00		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET

Company Name:		GVRC		Approved by: Balamuralkrishna					
Project:		Imopolis		Sign:					
Work Description :		West staircase putty,primer painting work		Work start date: 01-10-2021					
Contractor:		Iaxman		Work end date: 20-10-2021					
Prepared By:		V.Sanketh		Date : 27-10-2021					
				A		B		C	
				D		E=AxBxCxLxF		G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Block-2727	West staircase	25.00	1.00	15.00	4.00	1,500.00	sft	
2			25.00	1.00	15.00	4.00	1,500.00	sft	
3			12.00	1.00	15.00	4.00	720.00	sft	
4			15.00	1.00	15.00	4.00	900.00	sft	
5									
6	Block-2727	Terrace	25.00	1.00	11.00	1.00	275.00	sft	
7			25.00	1.00	11.00	1.00	275.00	sft	
8			12.00	1.00	11.00	1.00	132.00	sft	
9			15.00	1.00	11.00	1.00	165.00	sft	
10									
11	Block-2727	steps	59.82	6.50	1.00	4.00	1,555.32	sft	
12									7,022
13	Block-2727	Deductions	4.00	1.00	8.00	5.00	160.00	sft	
14			3.00	1.00	50.00	2.00	300.00	sft	
15									460
16									
17	Total							sft	6,562.32

Dhand
01-11-2021



ESTIMATE SHEET									
Company Name:		GVRC		Approved by: Balamuralikrish					
Project:		Imnopolis		Sign:					
Work Description :		West staircase putty,primer painting work		Work start date: 01-10-2021					
Contractor:		Laxman		Work end date: 20-10-2021					
Prepared By:		V.Sanketh		Date : 27-10,2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	block-2727	West staircase	1,500.00	sft	10.00	15,000.00			
			1,500.00	sft	10.00	15,000.00			
			720.00	sft	10.00	7,200.00			
			900.00	sft	10.00	9,000.00			
2	block-2727	Terrace	275.00	sft	10.00	2,750.00			
			275.00	sft	10.00	2,750.00			
			132.00	sft	10.00	1,320.00			
			165.00	sft	10.00	1,650.00			
3	block-2727	steps	1,555.32	sft	10.00	15,553.20			70,223
4	block-2727	Deductions	160	sft	10.00	1,600.00			
			300	sft	10.00	3,000.00			4,600
						Subtotal			65,623
						Total			13,125
						Total			78,748

Note: As per circular no: 844(F) rate for 2 coats putty and 1 coat primer & 1 coat paint is rs. 10/-

D. Sanketh
27-10-2021

VS