


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. -- site bills register		1039		Date - site bills Register		08-12-2021	
Company Name:		MPL		Site:		may flower platform	
Name of Contractor		Ravi chand					
Nature of work		tiles laying					
Work done		From Date		15-11-2021		To Date	
						4-12-2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles work at C-603 -1500sft flat						
2.	verified tiles	975x2	13	sft	25,350		
3.	Toilets	400x2	16	sft	12,800		
4.	Kitchen utility tiles work	140x2	13	sft	3,640		
5.	skirting 3"	300x2	13	sft	7,800		
6.	Tiles work at						
7.	C-805, B-703 13903 -1900sft						
8.	verified tiles	1170x3	13	sft	45,630		
	Toilets	600x3	16	sft	28,800		
9.	Kitch utility work	140x3	13	sft	5,460		
10.	skirting 3"	360x3	13	sft	14,040		
11.	Total:				1,43,520=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 9/12/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign: RAVI CHAND

STATE SHEET

Company Name:		MPPPL		Approved		S.V.Subba Reddy	
Project:		May Flower Platinum					
Work Description:		Tiles work at C-603, B-703, C-804, C-805, B-903					
Name of the Contractor:		Ravichand					
Prepared By:		K.Narendra Reddy					
Date:		08-12-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
Tiles work at C-603, B-703, C-804, C-805, B-903							
Tiles work at C-603-1500 sft Flat							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00	
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00	
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	24795
Tiles work at C-804-1500 sft Flat							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00	
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00	
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	24795
Tiles work at B-703-1800 sft Flat							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	1170.00	sft	13.00	15,210.00	
2	Toilets tiles work	Toilets	600.00	sft	16.00	9,600.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00	
4	Skirting	Skirting 3"	360.00	sft	13.00	4,680.00	31310
Tiles work at B-903-1800 sft Flat							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	1170.00	sft	13.00	15,210.00	
2	Toilets tiles work	Toilets	600.00	sft	16.00	9,600.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00	
4	Skirting	Skirting 3"	360.00	sft	13.00	4,680.00	31310
Tiles work at C-805-1800 sft Flat							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	1170.00	sft	13.00	15,210.00	
2	Toilets tiles work	Toilets	600.00	sft	16.00	9,600.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00	
4	Skirting	Skirting 3"	360.00	sft	13.00	4,680.00	31310
Total							143520

Amount in words - One Lakh Fourty Three Thousand Five Hundred and Twenty rupees only

MEASUREMENT SHEET									
Company Name:	MPPJ	Approved	S V Subba Reddy						
Project:	May Flower Platinum								
Work Description:	Tiles work at C-603, B-703, C-804, C-805, B-903								
Name of the Contractor:	Ravichand								
Prepared By:	K.Narinder Reddy								
Date:	08-12-2021								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
	Tiles work at C-603-1500 sft Nat								
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBU/A	300.00	1.00	1.00	1.00	300.00	ft	300.00
	Tiles work at C-804-1500 sft Nat								
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBU/A	300.00	1.00	1.00	1.00	300.00	ft	300.00
	Tiles work at B-703-1800 sft Nat								
1	Tiles flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20 % of SBU/A	360.00	1.00	1.00	1.00	360.00	ft	360.00

Bill for Consumables

Ravi Chand
Mallapur
Hyderabad

Date:08-12-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at C-603, B-703, C-804, C-805, B-903
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Tiles work at C-603, B-703, C-804, C-805, B-903 Total amount =Rs 143520=00 Work done from date 15-11-2021 to 04-12-2021	Rs.28704=00

Amount in words: Twenty Eight Thousand Seven Hundred and Four rupees only.

Sign: _____

Bill for Labour charges

Ravi Chand
Mallapur
Hyderabad

Date:08-12-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at C-603, B-703, C-804, C-805, B-903
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Tiles work at C-603, B-703, C-804, C-805, B-903 Total amount =Rs 143520=00 Work done from date 15-11-2021 to 04-12-2021	Rs.57408=00

Amount in words: Fifty Seven Thousand Four Hundred and Eight rupees only.

Sign: _____

Bill for Equipment Allowance

Ravi Chand
Mallapur
Hyderabad

Date:08-12-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at C-603, B-703, C-804, C-805, B-903
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Tiles work at C-603, B-703, C-804, C-805, B-903 Total amount =Rs 143520=00 Work done from date 15-11-2021 to 04-12-2021	Rs.57408=00

Amount in words: Fifty Seven Thousand Four Hundred and Eight rupees only.

Sign: _____