


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1042		Date - site bills Register		11/12/2021	
Company Name:		MPL		Site:		MFP	
Name of Contractor		N. Krishna					
Nature of work		Civil works					
Work done		From Date		01/11/2021		To Date	
						09/12/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	ROT-LOT Landscaping						
2.	Edge finishings	7,152.00	10.00	Rft	71,520.00		
②	plaster Box Bridge	80.00	13.00	Sft	1,040.00		
③	Plastering work	160.00	16.00	Sft	2,560.00		
④	Filtration Room Sealed	620.00	11.50	Sft	7,038.00		
⑤	PCC Casting @ seats	520.00	8.00	Sft	4,164.00		
⑥	Regulas Columns	20.00	100.00	Nos	2,000.00		
8.					88,323.00		
9.	Add 10% for small works				8,832.00		
10.	Add 18% GST				17,488.00		
11.	Total:				1,14,643.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 11/12/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**Bill for Labour charges**

N.Krishna.

H.No : 8-34/5/2, Balaji Nagar, Jawahar Nagar.  
Hyderabad.

Date : 10-12-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Civil Works.  
**Towards:** Allowance for Labour charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards TOT-LOT Landscaping Edge finishing works. Total amount = Rs.1,14,643.00/- Work done from date 01-11-2021 to 09-12-2021	Rs.45,857.00/-

Amount in Words: Forty Five Thousand Eight Hundred and Fifty Seven Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

N.Krishna.  
H.No : 8-34/5/2, Balaji Nagar, Jawahar Nagar.  
Hyderabad.

Date :11-12-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Civil Works  
**Towards:** Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards TOT-LOT Landscaping Edge finishing works. Total amount = Rs.1,14,643.00/- Work done from date 01-11-2021 to 09-12-2021	Rs.45,857.00/-

Amount in Words: Forty Five Thousand Eight Hundred and Fifty Seven Rupees Only.

Sign: \_\_\_\_\_

**Bill for Consumables**

N.Krishna.  
H.No : 8-34/5/2, Balaji Nagar, Jawahar Nagar.  
Hyderabad.

Date :11-12-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Civil Works  
**Towards:** Allowance for Consumables

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards TOT-LOT Landscaping Edge finishing works. Total amount = Rs.1,14,643.00/- Work done from date 01-11-2021 to 09-12-2021	Rs. 22,928.00/-

Amount in Words: Twenty Two Thousand Nine Hundred and Twenty Eight Rupees Only.

Sign: \_\_\_\_\_

**ESTIMATE SHEET**

Company Name:

MPL

Prepared by:

R. Ashok

Project:

May Flower Platinum

Work Description:

TOT LOT Landscaping Edge finishing Work

Contractor Name:

N. Krishna

Date:

10.12.2021

S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	TOT LOT Landscaping Edge finishing Work		7,152.09	Rft	10.00	71,520.90	
2	Planter Box	Brick Work	80.00	Sft	13.00	1,040.00	
		Plastering Work	160.00	Sft	16.00	2,560.00	
3	Filtration Room	Sabad Stones Laying Work	612.00	Sft	11.50	7,038.00	
4	PCC Casting	For Seaters Granite Flooring	520.55	Sft	8.00	4,164.40	
5	Pergolas Columns	Pedestal Casting	20.00	No's	100.00	2,000.00	
						88,323.30	
		Note: Add 10% of Circular rates because samll works				8,832.33	
					Amount		97,155.63
					GST 18%		17,488.01
					Total Amount		114,643.64
		Amount in words :- One Lakh Fourteen Thousand Six Hundred and Forty Three Rupees Only					





