


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		1053		Date - site bills Register		14/12/2021	
Company Name:		MPL		Site:		may flowers platform	
Name of Contractor		P. Raju					
Nature of work		welding work.					
Work done		From Date		To Date			
		28-11-2021		08-12-2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Perogata fabrication and fixing - Part II	12	2200	NOS	26,400		
2.	Fabrication of railings fixing at A-5						
3.	A-3 Mats - Accidents	848	35	Sft	29,680		
4.	Transformer area grate fabrication						
5.	S fixing	24	45	Sft	1,080		
6.	Ladder fabrication and fixing at north side compound wall	17	18	Sft	315		
7.							
8.							
9.							
10.							
11.	Total:				57,475-00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 14/12/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign z P. Raju

MEASUREMENT SHEET									
Company Name:		MPL			Approved				
Project:		May Flower Platinum							
Work Description:		Club House railing C-block pergola, transformer area railing and gate fixing							
Name of the Contractor		Raju							
Prepared By		K. Narendra Reddy							
Date:		14-12-2021							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E
C block part 2 Pergola fabrication and fixing of grills part - 1 8th and 9th floor									
1	Pergola fabrication and fixing	Pergola fabrication and fixing Flat nos- C-101, C-103, C-104, C-402, C-403, C-601, C-703, C-1001, C-1003, terrace - 001, 003, 004 - 12 nos	1.00	1.00	1.00	12.00	12.00	nos	12.00
2	Fabrication of railing and fitting	Fabrication of railing and fixing at A-5 and A-3 flats - AC ducts	6.00	1.00	3.00	20.00	360.00	sft	360.00
		Club House railing fabrication and fixing	15.00	1.00	3.00	4.00	180.00	sft	
			16.50	1.00	3.00	4.00	198.00	sft	378.00
		Transformer area railing fabrication and fixing	11.50	1.00	2.50	1.00	28.75	sft	
			11.50	1.00	2.50	1.00	28.75	sft	
			11.00	1.00	2.50	1.00	27.50	sft	
			10.00	1.00	2.50	1.00	25.00	sft	110.00
		Total Railing area							848.00
3	Gate Fabrication and fixing	Transformer area Gate Fabrication and fixing	4.00	1.00	3.00	2.00	24.00	sft	24.00
4	Ladder Fabrication and fixing	Ladder Fabrication and fixing at north side compound wall	10.00	1.75	1.00	1.00	17.50	sft	17.50

Bill for Labour charges
Raju
Madhusudan reddy nagar colony
Cherlapally, Hyderabad

Date:14-12-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Club House railing C-block pergola, transformer area railing and gate fixing
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Club House railing C-block pergola, transformer area railing and gate fixing Total amount =Rs.57,475=00 Work done from date 28-11-2021 to 08-12-2021	Rs 22,990=00

Amount in words: Twenty Two Thousand Nine Hundred and Ninety rupees only

Sign: _____

Bill for Consumables
Raju
Madhusudan reddy nagar colony
Cherlapally, Hyderabad

Date: 14-12-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Club House railing C-block pergola, transformer area railing and gate fixing
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Club House railing C-block pergola, transformer area railing and gate fixing Total amount =Rs.57,475=00 Work done from date 28-11-2021 to 08-12-2021	Rs 11495=00

Amount in words: Eleven Thousand Four Hundred and Ninety Five rupees only.

Sign: _____

Bill for Equipment Allowance
Raju
Madhusudan reddy nagar colony
Cherlapally, Hyderabad

Date: 14-12-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Club House railing C-block pergola, transformer area railing and gate fixing
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Club House railing C-block pergola, transformer area railing and gate fixing Total amount =Rs.57,475=00 Work done from date 28-11-2021 to 08-12-2021	Rs 22,990=00

Amount in words: Twenty Two Thousand Nine Hundred and Ninety rupees only

Sign: _____