

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		809	Date - site bills Register		18/12/21	
Company Name:		MRMLLP	Site:		GMR	
Name of Contractor						
S. Birepapathi						
Nature of work						
centering						
Work done		From Date	20-11-21	To Date	03-12-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A - Block flat	5264	40.00	sft	2,10,574/-	/
2.	Upper Basement					
3.	105' level	8%	-	-	16,845/-	
4.	slab centering					
5.	work					
6.	lifting charges					
7.						
8.						
9.						
10.						
11.	Total:				2,27,420/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		-
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		18/12/21	Date:		Date:	
Sign:			Sign:		Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET											
Company Name:		MRMLLP						Approved by:		Ramprasad	
Project:		Gulmohar Residency						Sign:			
Work Description:		A-block Stilt floor part slab									
Contractor Name:		Bikshapathi									
Prepared By		P.Sai Kumar									
Date:		17-12-2021									
S No.	Item Head	Item Description	A	B	C	D	E= AxBxCxD	F			
1	A-block	Stilt floor Part slab	Length	Width	Height	Nos	Quantity	Units			
		Beams	44.47	1.00	2.75	5.00	611.46	Sft			
			69.50	1.00	2.75	5.00	955.63	Sft			
			34.66	1.00	2.75	1.00	95.32	Sft			
			16.33	1.00	2.75	1.00	44.91	Sft			
			6.25	1.00	2.75	3.00	51.56	Sft			
			11.00	1.00	2.75	1.00	30.25	Sft			
							1789	Sft			
		Slab area	44.81	70.00	1.00	1.00	3136.70	Sft			
			35.16	6.50	1.00	1.00	228.54	Sft			
			11.00	10.00	1.00	1.00	110.00	Sft			
							3475.24	Sft			
		Total Area					5,264	Sft			

Allowance for Consumables

Bikshapathi,
Chakripuram,
Hyderabad.

Date: 17.12.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: RCC
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: A-Block upper basement 105' slab. Total Amount = 2,27,420/- Work done from date 20.11.2021 to date 03.12.21	Rs.45,484 /-

Amount in words: Rupees: Forty Five Thousand Four Hundred and Eighty Four Only.

Sign: Bikshapathi

Bill for Equipment Allowance

Bikshapathi,
Chakripuram,
Hyderabad.

Date: 17.12.2021

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: RCC
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: A-Block upper basement 105' slab. Total Amount = 2,27,420/- Work done from date 20.11.2021 to date 03.12.21	Rs.90,968 /-

Amount in words: Rs. Ninety Thousand Nine Hundred and Sixty Eight Only.

Sign: _____

Bikshapathi

Bill for Labour Charges

Bikshapathi,
Chakripuram,
Hyderabad.

Date: 17.12.2021

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: RCC
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: A-Block upper basement 105' slab. Total Amount = 2,27,420/- Work done from date 20.11.2021 to date 03.12.21	Rs.90,968 /-

Amount in words: Rs. Ninety Thousand Nine Hundred and Sixty Eight Only.

Sign: Bikshapathi