


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1055		Date - site bills Register		17-12-2021	
Company Name:		MPL		Site:		may flower platform	
Name of Contractor		Ravi chand Machgaiya					
Nature of work		tiles laying					
Work done		From Date		To Date			
		15-11-2021		10-12-2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	corridor tiles						
2.	laying at 10 th floor Part-I						
3.	Flooring area	2248	17	sft	38,216		
4.							
5.	cladding area	3308	17	sft	56,236		
6.							
7.	making hole for						
8.	light & camera	22	50	nos	1,100		
9.							
10.							
11.	Total:				95,552=00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 17/12/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor name Ravi Chand

ESTIMATE SHEET							
Company Name:	MPL						
Project:	May Flower Platinum						
Work Description:	Corridor Tiles laying at 10th floor- part 1						
Contractor Name:	Ravi Chand Machgaiva						
prepared by:	K. Narendar Reddy						
Date:	17-12-2021						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	Corridor Tiles laying at 10th floor- part 1						
1	Corridor floor tiles laying	Flooring Area	2248.00	sft	17.00	38216.00	
2	Wall tiles cladding	Cladding Area	3308.00	sft	17.00	56236.00	
3	Making hole for light and	Making hole for light and camera	22.00	nos	50.00	1100.00	95552.00
	Amount in words Ninety Five Thousand Five Hundred and Fifty Two Rupees only						
	Notre : We paid Rs. 13/- + 4/- extra = 17/- per sft per big tiles						

MEASUREMENT SHEET

Company Name:		MPL								
Project:		May Flower Platinum								
Work Description:		Corridor Tiles laying at 10th floor- part 1								
Contractor Name:		Ravi Chand Machaiva								
prepared by:		K. Nanender Reddy								
Date:		17-12-2021								
S.No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head sft	
1	Corridor Tiles laying at 10th floor- part 1 Corridor Big tiles laying - Flooring	Flooring area								
		A1 to A4	89.25	7.42	1.00	1	662.24	sft		
		A5 flat opp	28.75	6.50	1.00	1	186.88	sft		
		A6 opp	13.00	5.00	1.00	1	65.00	sft		
		A7 to B5 flat	23.00	4.83	1.00	1	111.09	sft		
		B1 to B2	125.00	6.58	1.00	1	822.50	sft		
		Total Flooring Area	40.00	10.00	1.00	1	400.00	sft	2248	
2	Walls Tiles cladding	Walls cladding								
		A1 to A4	89.25	1.00	4.00	2	714.00	sft		
		A5 flat opp	28.75	1.00	4.00	2	230.00	sft		
		A6 opp	18.00	1.00	4.00	1	72.00	sft		
		A7 to B5 flat	23.00	1.00	4.00	2	184.00	sft		
		B1 to B2	125.00	1.00	4.00	2	1000.00	sft		
		B2 flat side column jams	40.00	1.00	4.00	2	320.00	sft		
		Electrical ducts	1.00	1.00	4.00	6	24.00	sft		
		Main Doors	10.75	9.00	1.00	4	387.00	sft		
		A1 flat north side window	8.00	1.00	8.50	11	748.00	sft		
		VRF AC window	7.50	1.00	4.00	1	30.00	sft		
		Deduction	10.00	1.00	9.00	5	450.00	sft	4159	
		Doors	8.00	1.00	4.00	11	352.00	sft		
		VRF AC Window	10.00	1.00	4.00	5	200.00	sft		
		Window	5.50	1.00	4.00	1	22.00	sft		
Doors	3.60	1.00	7.00	11	277.20	sft	851			
		Total Wall Cladding Area							3308	
3	Making hole for light and camera									
		Making hole for light and camera	22.00	1.00	1.00	1	22.00	nos		

Bill for Consumables

Ravi Chand
Mallapur
Hyderabad

Date: 17-12-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1, Mallapur
Type of Work: Corridor Tiles laying at 10th floor- part I
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 10th floor- part I Total amount =Rs 95552=00 Work done from date 15-11-2021 to 10-12-2021	Rs.19110=00

Amount in words: Nineteen Thousand One Hundred and Ten rupees only.

Sign: _____

Bill for Equipment Allowance

Ravi Chand
Mallapur
Hyderabad

Date:17-12-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1, Mallapur
Type of Work: Corridor Tiles laying at 10th floor- part I
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 10th floor- part I Total amount =Rs 95552=00 Work done from date 15-11-2021 to 10-12-2021	Rs.38221=00

Amount in words: Thirty Eight Thousand Two Hundred and Twenty One rupees only.

Sign: _____

Bill for Labour charges

Ravi Chand
Mallapur
Hyderabad

Date:17-12-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1, Mallapur
Type of Work: Corridor Tiles laying at 10th floor- part I
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles laying at 10th floor- part I Total amount =Rs 95552=00 Work done from date 15-11-2021 to 10-12-2021	Rs.38221=00

Amount in words: Thirty Eight Thousand Two Hundred and Twenty One rupees only.

Sign: _____