

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		25		Date - site bills Register		21/12/21	
Company Name:		MR PLLP		Site:		NGH	
Name of Contractor		SVC Constructions					
Nature of work		Centering, Rod bending, concreting work					
Work done		From Date		To Date			
		29.08.21		15.12.21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Block A -						
2.	Footings	13,237.35	39.00	Sqr	5,16,256/-		
3.	Pedastals	5,232.	39.00	Sqr	2,04,048/-		
4.	Plinth - PB1	707.8	39.00	Sqr	27,606/-		
5.	PB2	2,628.88	39.00	Sqr	1,02,525/-		
6.	PB3	3,388.09	39.00	Sqr	1,32,135/-		
7.	Retaining wall	8,671.74	35.00	Sqr	3,03,511/-		
8.	Column - 1	8,605.63	39.00	Sqr	3,35,619/-		
9.							
10.							
11.	Total:				16,21,709/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21/12/21.		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 21.12.2021.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works. Total Amount = 16,21,709/- Work done from date 29.08.2021 to 15.12.2021	Rs. 12,97,367/-

Amount in words: Twelve Lakhs Ninety Seven Thousand Three Hundred and Sixty Seven Rupees Only.

Sign: _____

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 21.12.2021.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Block - A - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works. Total Amount = 16,21,709/- Work done from date 29.08.2021 to 15.12.2021	Rs. 3,24,342/-

Amount in words: Three Lakh Twenty Four Thousand Three Hundred and Forty Two Rupees Only.

Sign: _____

Block - A - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works

ESTIMATE SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Block - A - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works							
Contractor Name:		SVC Constructions							
Date:		21.12.2021							
S.No.		Item Head		Quantity		Units		Rate	
		Block - A - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works						Amount	
1		Block - A		Footings		13,237.35		Sft	
2		Block - A		Pedastals		5,232.00		Sft	
3		Block - A - Plinth Beams		PB1 (9" x 12")		707.85		Sft	
				PB2 (9" x 12")		2,628.86		Sft	
				PB3 (9" x 15")		3,388.09		Sft	
4		Block - A - Retaining Wall		North, West and South R/W		8,671.94		Sft	
5		Block - A - Columns		Column - 1		8,605.63		Sft	
				Total Amount				16,21,709.53	
				Amount in words :- Sixteen Lakh Twenty One Thousand Seven Hundred and Nine Rupees Only					
				Note: - Deducted Rs1/- for using RMC					

5

Block - A - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works

MEASUREMENT SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Block - A - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works							
Contractor Name:		SVC Constructions							
Date:		21.12.2021							
S.No	Item Head	Item Description	A Length	B Width	C Height	No's	Quantity	Units	Total Head
1	Block - A - Footings	F1 - (4x4x16")	16.00	1.00	1.50	29.00			
		F2 - (5x4x18")	18.00	1.00	1.66	4.00	696.00	Sft	
		F3 - (6x5.3"x110")	22.50	1.00	1.83	2.00	119.52	Sft	
		F4 - (7x6.3"x22")	26.50	1.00	2.17	19.00	82.35	Sft	
		F5 - (8x7.3"x26")	30.50	1.00	2.50	8.00	1,092.60	Sft	
		F6 - (8.6"x7.3"x28")	31.50	1.00	2.66	26.00	610.00	Sft	
		F7 - (8.9"x7.9"x210")	33.00	1.00	2.83	24.00	2,178.54	Sft	
		F8 - (9.3"x8.6"x3)	35.50	1.00	3.00	11.00	2,241.36	Sft	
		F9 - (10.3"x9.3"x32")	39.00	1.00	3.17	4.00	1,171.50	Sft	
		CF1 - (15x7.3"x23")	44.50	1.00	2.25	2.00	494.52	Sft	
		CF2 - (12.6"x9x25")	43.00	1.00	2.42	2.00	200.25	Sft	
		CF3 - (11.6"x5x23")	33.00	1.00	2.25	2.00	208.12	Sft	
		CF4 - (12x8x26")	40.00	1.00	2.50	2.00	148.50	Sft	
		Raft1 - (22x11x3)	66.00	1.00	3.00	2.00	200.00	Sft	
		PF1 - (5x4x16")	18.00	1.00	1.50	4.00	396.00	Sft	
		PF2 - (5.3"x4x16")	18.50	1.00	1.50	10.00	108.00	Sft	
		PF3 - (5.9"x4.6"x16")	20.50	1.00	1.50	4.00	277.50	Sft	
		PF4 - (5.9"x5.9"x16")	23.00	1.00	1.50	2.00	123.00	Sft	
		PF5 - (7.9"x7.9"x2.3")	31.00	1.00	2.25	2.00	69.00	Sft	
		PF6 - (8.3"x7x2.3")	30.50	1.00	2.25	2.00	139.50	Sft	
		PF7 - (6.6"x6.6"x1.9")	26.00	1.00	1.75	2.00	137.25	Sft	
		North Retaining Wall Footings - (109.2"x5x18")	228.33	1.00	1.66	2.00	91.00	Sft	
		West Retaining Wall Footings - (130.7"x5x18")	271.16	1.00	1.66	2.00	758.06	Sft	
		North Retaining Wall Footings - (114.8"x5x18")	239.32	1.00	1.66	2.00	900.25	Sft	
							794.54	Sft	
									13,237.35

Block - A - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works

2	Block - A - Pedastals	P1 - (18"x24")	7.00	1.00	4.00	9.00		252.00	Sft	
		P2 - (18"x27")	7.50	1.00	4.00	34.00		1,020.00	Sft	
		P3 - (18"x30")	8.00	1.00	4.00	7.00		224.00	Sft	
		P4 - (18"x36")	9.00	1.00	4.00	52.00		1,872.00	Sft	
		P5 - (18"x42")	10.00	1.00	4.00	10.00		400.00	Sft	
		P6 - (18"x48")	11.00	1.00	4.00	6.00		264.00	Sft	
		P7 - (15"x21")	6.00	1.00	4.00	7.00		168.00	Sft	
		P8 - (15"x24")	6.50	1.00	4.00	16.00		416.00	Sft	
		P9 - (15"x27")	7.00	1.00	4.00	1.00		28.00	Sft	
		PF1 - (16"x43")	11.50	1.00	4.00	2.00		92.00	Sft	
		PF2 - (2"x33")	10.50	1.00	4.00	5.00		210.00	Sft	
		PF3 - (2"x33")	10.50	1.00	4.00	2.00		84.00	Sft	
		PF4 - (3"x33")	13.00	1.00	4.00	1.00		52.00	Sft	
		PF5 - (3"x3)	12.00	1.00	4.00	1.00		48.00	Sft	
		PF6 - (2"x4)	13.50	1.00	4.00	1.00		54.00	Sft	
		PF7 - (3"x3)	12.00	1.00	4.00	1.00		48.00	Sft	
										5,232.00
3	Block - A - Plinth Beams	PB1 (9" x 12")	21.83	2.75	1.00	1.00		60.03	Sft	
			18.25	2.75	1.00	4.00		200.75	Sft	
			22.00	2.75	1.00	3.00		181.50	Sft	
			15.33	2.75	1.00	2.00		84.32	Sft	
			15.50	2.75	1.00	2.00		85.25	Sft	
			5.83	2.75	1.00	1.00		16.03	Sft	
			10.58	2.75	1.00	1.00		29.10	Sft	
			9.25	2.75	1.00	2.00		50.88	Sft	
										707.85
		PB2 (9" x 12")	12.83	2.75	1.00	1.00		35.38	Sft	
			23.58	2.75	1.00	1.00		64.85	Sft	
			22.25	2.75	1.00	1.00		61.19	Sft	
			11.50	2.75	1.00	1.00		31.63	Sft	
			15.08	2.75	1.00	2.00		82.94	Sft	
			11.50	2.75	1.00	4.00		126.50	Sft	
			24.83	2.75	1.00	2.00		136.57	Sft	
			10.83	2.75	1.00	3.00		89.35	Sft	
			17.83	2.75	1.00	2.00		98.07	Sft	
			12.17	2.75	1.00	2.00		66.94	Sft	
			11.92	2.75	1.00	3.00		98.34	Sft	

Block - A - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works

4	Block - A - Retaining Wall	North Retaining Wall	63.00	1.00	11.17	2.00	1,407.42	Sft	
		West Retaining Wall	43.83	1.00	11.17	2.00	979.16	Sft	
			20.42	1.00	11.17	2.00	456.18	Sft	
			25.10	1.00	11.17	2.00	560.73	Sft	
			88.50	1.00	11.17	2.00	1,977.09	Sft	
		North Retaining Wall	147.33	1.00	11.17	2.00	3,291.35	Sft	
									8,671.94
5	Block - A - Columns - 1								
		C1 (12" x 18")	5.00	1.00	8.75	6.00	262.50	Sft	
		C1A (12" x 18")	5.00	1.00	8.75	3.00	131.25	Sft	
		C2 (12" x 21")	5.50	1.00	8.75	16.00	770.00	Sft	
		C2A (12" x 21")	5.50	1.00	8.75	10.00	481.25	Sft	
		C2B (12" x 21")	5.50	1.00	8.75	8.00	385.00	Sft	
		C3 (12" x 24")	6.00	1.00	8.75	3.00	157.50	Sft	
		C3A (12" x 24")	6.00	1.00	8.75	4.00	210.00	Sft	
		C4 (12" x 30")	7.00	1.00	8.75	14.00	857.50	Sft	
		C4A (12" x 30")	7.00	1.00	8.75	15.00	918.75	Sft	
		C4B (12" x 30")	7.00	1.00	8.75	21.00	1,286.25	Sft	
		C4C (12" x 30")	7.00	1.00	8.75	2.00	122.50	Sft	
		C5 (12" x 36")	8.00	1.00	8.75	3.00	210.00	Sft	
		C5A (12" x 36")	8.00	1.00	8.75	5.00	350.00	Sft	
		C5B (12" x 36")	8.00	1.00	8.75	2.00	140.00	Sft	
		C6 (12" x 42")	9.00	1.00	8.75	4.00	315.00	Sft	
		C6A (12" x 42")	9.00	1.00	8.75	2.00	157.50	Sft	
		C7 (9" x 15")	4.00	1.00	8.75	10.00	350.00	Sft	
		C8 (9" x 18")	4.50	1.00	8.75	30.00	1,181.25	Sft	
		C8A (9" x 18")	4.50	1.00	8.75	5.00	196.88	Sft	
		C8B (9" x 18")	4.50	1.00	8.75	2.00	78.75	Sft	
		C (9" x 21")	5.00	1.00	8.75	1.00	43.75	Sft	
									8,605.63