


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		1068		Date - site bills Register		22/12/2021	
Company Name:		MPL		Site:		MFP	
Name of Contractor		Priyanka Devi					
Nature of work		Granite laying					
Work done		From Date		20/11/2021		To Date	
						20/12/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	Pathway below the						
2.	Pergola	133.00	18.00	Sq.	2,394.00		
②	Border finishing	2,759.17	18.00	Rft	49,665.06		
③	Chamfering	5,632.34	25.00	Rft	140,808.50		
④	Grooves Cutting						
6.	on steps	80.00	8.00	Rft	640.00		
⑤	Moulding	258.00	37.00	Rft	9,516.00		
8.							
9.							
10.							
11.	Total:				1,93,507.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 22/12/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Consumables

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date: 22-12-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Swimmingpool Flooring Granite Laying.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Swimmingpool flooring Granite Laying. Total amount =Rs-1,93,507.00 Work done from date : 20-11-2021 to 20-12-2021	Rs.38,701.00

Amount in words: Thirty Eight Thousand Seven Hundred and One Rupees only

Sign: _____

Bill for Equipment Allowance

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date: 22-12-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Swimmingpool Flooring Granite Laying.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Swimmingpool flooring Granite Laying. Total amount =Rs-1,93,507.00 Work done from date : 20-11-2021 to 20-12-2021	Rs.77,402.00

Amount in words: Seventy Seven Thousand Four Hundred and Two rupees only.

Sign: _____

Bill for Labour charges

Priyanka Devi
Kakatiya nagar, Neeredmet
Hyderabad

Date:22-12-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Swimmingpool Flooring Granite Laying.
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Swimmingpool flooring Granite Laying. Total amount =Rs-1,93,507.00 Work done from date : 20-11-2021 to 20-12-2021	Rs.77,402.00

Amount in words: Seventy Seven Thousand Four Hundred and Two rupees only.

Sign: _____

MEASUREMENT SHEET

Company Name:		MPL	Prepared by:		R. Ashok					
Project:		May Flower Platinum								
Work Description:		Swimmingpool Granite Laying								
Contractor Name:		Privanka Devi								
Date:		22.12.2021								
			A	B	C					
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head	
	Swimmingpool Granite Laying									
1	Pathway below the Pergola	Granite Flooring	19.00	7.00	1.00	1.00	133.00	Sft	133.00	
2	Border Fixing	Swimmingpool Inner Border	129.00	1.00	1.00	2.00	258.00	Rft		
		Swimmingpool Flooring	14.50	1.00	1.00	17.00	246.50	Rft		
			11.91	1.00	1.00	17.00	202.47	Rft		
			15.88	1.00	1.00	25.00	397.00	Rft		
			25.00	1.00	1.00	23.00	575.00	Rft		
			6.88	1.00	1.00	40.00	275.20	Rft		
			35.00	1.00	1.00	14.00	490.00	Rft		
			25.00	1.00	1.00	5.00	125.00	Rft		
		Swimmingpool Steps Tread	5.00	1.00	1.00	8.00	40.00	Rft		
		Swimmingpool Steps Riser	5.00	1.00	1.00	8.00	40.00	Rft		
		Skirting	42.00	1.00	1.00	1.00	42.00	Rft		
		Planter Box's	17.00	1.00	1.00	4.00	68.00	Rft	2,759.17	
3	Chamfering	Pathway below the Pergola	19.00	1.00	1.00	8.00	152.00	Rft		
			7.00	1.00	1.00	20.00	140.00	Rft		
		Swimmingpool Inner Border	129.00	1.00	1.00	1.00	129.00	Rft		
		Swimmingpool Outer Border	188.00	1.00	1.00	2.00	376.00	Rft		
		Swimmingpool flooring	14.50	1.00	1.00	36.00	522.00	Rft		
			11.91	1.00	1.00	34.00	404.94	Rft		
			15.88	1.00	1.00	50.00	794.00	Rft		
			25.00	1.00	1.00	46.00	1,150.00	Rft		

