

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		29	Date - site bills Register		21-12-2021		
Company Name:		MRGV	Site:		BRGV		
Name of Contractor							
T. Kurmanna.							
Nature of work							
Floor chipping and dust chipping.							
Work done		From Date	21-12-2021	To Date	15-12-2021		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	floor chipping.	4800	3.00		14,400.00		
2.	Dust chipping.	4800	2.25		10,800.00		
3.	Vitrified tile	3120	1.00		3,120.00		
4.	chipping						
5.	tile chipping	7.00	250		1750.00		
6.	for Bathroom.						
7.	Utility tiles	3.00	150		450.00		
8.	chipping.						
9.							
10.							
11.	Total:				30,520.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21/12/21		Date:		Date:			
Sign: <i>Mulky</i>		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET # 1

Company Name:		MRGV	Approved by:						
Project:		BRGV	Sign:						
Work Description:		Floor chipping & Dust shifting for flooring							
Prepared By:		T.Madhu							
Contractor Name:		T Kurmanna							
Date:		21.12.21							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	BRGV ..101.102.103.120.121.122	Model Flats & club house Floor chipping for Vitrified tiles	800.00	1.00	1.00	6.00	4800.00	Sft	
2	BRGV ..101.102.103.120.121.122	Dust shifting for flooring 1st floor Model Flats & club house	800.00	1.00	1.00	6.00	4800.00	Sft	
3	..101.102.103.120.121.122	Vitrified tiles shifting @ 65% SUBA 800 sft	520.00	1.00	1.00	6.00	3120.00	Sft	
4		Tiles shifting for bathroom	1.00	1.00	1.00	7.00	7.00	Nos	
		Utility tiles shifting	1.00	1.00	1.00	3.00	3.00	Nos	

ESTIMATE SHEET

Company Name:	MRGV				Approved by:			
Project:	BRGV				Sign:			
Work Description:	Floor chipping & Dust shifting for flooring							
Prepared By	T.Madhu							
Contractor Name:	T Kurnanna							
Date:	21.12.21							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
1	BRGV .,.101,102,103,120,121,122	Floor chipping for Vitrified tiles	4800.00	sft	3.00	14400.00		
2	.,.101,102,103,120,121,122	Dust shifting for flooring 1st floor	4800.00	sft	2.25	10800.00		
	BRGV	Model flats & club house						
3	.,.101,102,103,120,121,122	Vitrified tiles shifting @ 65% SUBA 800 sf	3120.00	Sft	1.00	3120.00		
4		Tiles shifting for bathroom	7.00	Nos	250.00	1750.00		
		Utility tiles shifting	3.00	Nos	150.00	450.00		
	Grand total:-							30520.00
	Amount in words:- Thirty thousand five hundred and twenty rupees only.							

Bill for Equipment Allowance

T Kurmanna
Mallapur,
secunderabad.

Date: 21-12-2021

In favor of: MRGV
Project / Site: BRGV
Location: Muraharipally

Type of Work: Earth work
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Floor chipping and dust shifting,tiles shifting model flats. Total Amount = 30520/- Work done from date 21.11.2021 to 15.12.2021	Rs 12208 /-

Amount in words: Twelve thousand two hundred and eight rupees only.

Sign: _____

Allowance for Consumables

T Kurmanna
Mallapur,
secunderabad.

Date 21-12-2021

In favor of: MRGV
Project / Site: BRGV
Location: Muraharipally

Type of Work: Earth work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Towards Floor chipping and dust shifting,tiles shifting model flats. Total Amount = 30520/- Work done from date 21.11.2021 to 15.12.2021	Rs.6104 /-

Amount in words: Six thousand one hundred and four rupees only.

Sign: _____

Bill for Labour Charges

T Kurmanna
Mallapur,
secunderabad.

Date: 21-12-2021

In favor of: MRGV
Project / Site: BRGV
Location: Muraharipally

Type of Work: Earth work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Floor chipping and dust shifting,tiles shifting model flats. Total Amount = 30520/- Work done from date 21.11.2021 to 15.12.2021	Rs 12208/-

Amount in words: Twelve thousand two hundred and eight rupees only.

Sign: _____