


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		23		Date - site bills Register		16-12-21	
Company Name:		MRPLLP		Site:		NH	
Name of Contractor		T. KURMANNA					
Nature of work		Earth work					
Work done		From Date		20-10-21		To Date	
						28-11-21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Excavation	3630	09/-	CH	32670/-		
2.							
3.	Red bed laying	908	06/-	SFT	5448/-		
4.							
5.	Back filling work.	2723	01/-	SFT	2723/-		
6.							
7.							
8.							
9.							
10.							
11.	Total:					40838/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 16-12-21		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

T.Kurmana
Address: H.no 45, Bank colony,mallapur ,
Hyderabad

Date:16.12.2021

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Excavation work
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Excavation ,pcc bed laying,backfilling work. Total Amount =40837/- Work done from date 20.10.2021 to date: 28.11.2021	Rs.16334/-

Amount in words: Sixteen thousand three hundred and thirty four rupees only.

Sign: _____

Bill for EwuiPMENT Charges

T.Kurmanna
Address: H.no 45, Bank colony,mallapur ,
Hyderabad

Date:16.12.2021

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Excavation work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Excavation ,pcc bed laying,backfilling work. Total Amount =40837/- Work done from date 20.10.2021 to date: 28.11.2021	Rs.16334/-

Amount in words: Sixteen thousand three hundred and thirty four rupees only.

Sign: _____

Bill for Consumble Charges

T.Kurmanna
Address: H.no 45, Bank colony,mallapur ,
Hyderabad

Date:16.12.2021

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Excavation work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Excavation ,pcc bed laying,backfilling work. Total Amount =40837/- Work done from date 20.10.2021 to date: 28.11.2021	Rs.8167/-

Amount in words: Eight thousand one hundred and sixty seven rupees only.

Sign: _____

MEASUREMENT SHEET

Company Name:		MRP LLP			Approved by: Vijay raj				
Project:		Nilgiri Heights							
Work Description:		Earthwork							
Contractor:		T.Kurumanna							
Prepared By:		Anil M							
Date:		16.12.21							
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total
1	Excavation	North compound wall excavation from block B-C Connecting retaining wall columns as per new drawing	5.5	5.5	4.0	30.0	3,630.0	sf	
2	PCC Bed laying	pec bed laying in all above excavated footings	5.5	5.5	1.0	30.0	907.5	SR	
3	backfilling work	back filling at all above excavated footings after concrete laying	5.5	5.5	3.0	30.0	2,722.5	SR	

ESTIMATE SHEET									
Company Name:		MRPLLP			Approved by: Vijay raj				
Project:		Nilgiri Heights							
Work Description:		Earthwork							
Contractor:		T.Kurumanna							
Prepared By:		Anil.M							
Date:		16.12.21							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	Excavation	North compound wall excavation from block B-C Connecting retaining wall columns as per new drawing	3630:	cft	9.00	32,670.00			
2	PCC Bed laying	pec bed laying in all above excavated footings	908	Sft	6.00	5,445.00			
3	backfilling work	back filling at all above excavated footings after concrete laying	2723:	sft	1.00	2,722.50			
Total amount::							40,837.50		

h