


Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. – site bills register | | 254 | | Date - site bills Register | | 16/11/21 | |
|---|--------------------------------------|---|-------|-------------------------------|-----------|---|--|
| Company Name: | | G.V.R.C | | Site: | | Indopolis | |
| Name of Contractor | | Laxmi narayana | | | | | |
| Nature of work | | Western staircase Painting at 2727 | | | | | |
| Work done | | From Date | | 1/10/21 | | To Date | |
| | | | | | | 20/10/21 | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no | |
| 1. | 2727 - West staircase | 7,022 | 10.00 | sft | 70,223 | | |
| 2. | 2727 - Terrace | | | | | | |
| 3. | 2727 - steps | | | | | | |
| 4. | | | | | | | |
| 5. | Deductions | 460 | 10.00 | sft | 4,600 | | |
| 6. | | | | | | | |
| 7. | Add 20% to bill due to far away site | | | | 13,125 | | |
| 8. | | | | | | | |
| 9. | | | | | | | |
| 10. | | | | | | | |
| 11. | Total: | | | | 78,748.00 | | |
| Bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO. | |
| Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | |
| PO/WO no. | | | | PO/WO date: | | | |
| Remarks : | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | | |
| Date: | | Date: | | Date: | | | |
| Sign:  | | Sign: | | Sign: | | | |

Notes: 1. This form must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
V. Pramesh Kumar
PROJECT MANAGER
G.V.R.C.

Laxmi narayana West stairs putty, primer painting 01-10-2021 to 20-10-2021
Estimate sheet

| ESTIMATE SHEET | | | | | | | |
|--------------------|------------|--|----------|-----------------------------|-------|-----------|-----------------|
| Company Name: | | GVRC | | Approved by: Rameshreddy | | | |
| Project: | | Innopolis | | Sign: | | | |
| Work Description : | | West staircase putty, primer painting work | | Work start date: 01-10-2021 | | | |
| Contractor: | | Laxmi narayana | | Work end date: 20-10-2021 | | | |
| Prepared By: | | V.Sanketh | | Date : 27-10-2021 | | | |
| S No. | Item Head | Item Description | Quantity | Units | Rate | Amount | Item head total |
| 1 | block-2727 | West staircase | 1,500.00 | sft | 10.00 | 15,000.00 | |
| | | | 1,500.00 | sft | 10.00 | 15,000.00 | |
| | | | 720.00 | sft | 10.00 | 7,200.00 | |
| | | | 900.00 | sft | 10.00 | 9,000.00 | |
| 2 | block-2727 | Terrace | 275.00 | sft | 10.00 | 2,750.00 | |
| | | | 275.00 | sft | 10.00 | 2,750.00 | |
| | | | 132.00 | sft | 10.00 | 1,320.00 | |
| | | | 165.00 | sft | 10.00 | 1,650.00 | |
| 3 | block-2727 | steps | 1,555.32 | sft | 10.00 | 15,553.20 | 70,223 |
| 4 | block-2727 | Deductions | 160 | sft | 10.00 | 1,600.00 | |
| | | | 300 | sft | 10.00 | 3,000.00 | 4,600 |
| Subtotal | | | | | | 65,623 | |
| Total | | | | | | 13,125 | |
| Total | | | | | | 78,748 | |

Note: As per circular no: 844(F) rate for 2 coats putty and 1 coat primer & 1 coat paint is rs. 10/-

1) Add 20% to circular rates, due to far away site

APPROVED BY
2 DEC 2021
V. RAJESH ST. MANAGER
PROJECT G.V.R.C.

MEASUREMENT SHEET

| | | | | | | | | | | | | | | | | | | | |
|--------------------|--|----------------------------|--|-----------------------------|--|--------|--|-------|--|--------|--|------|--|----------|--|-------|--|-----------------|--|
| Company Name: | | GVRC | | Approved by: Rameshreddy | | | | | | | | | | | | | | | |
| Project: | | Innopolis | | Sign: | | | | | | | | | | | | | | | |
| Work Description : | | West staircase | | Work start date: 01-10-2021 | | | | | | | | | | | | | | | |
| Contractor: | | putty,primer painting work | | Work end date: 20-10-2021 | | | | | | | | | | | | | | | |
| Prepared By: | | Iaxmi narayana | | Date : 27-10-2021 | | | | | | | | | | | | | | | |
| Prepared By: | | V.Sanketh | | A | | B | | C | | | | | | | | | | | |
| S No. | | Item Head | | Item Description | | Length | | Width | | Height | | Nos. | | Quantity | | Units | | Item Head Total | |
| 1 | | Block-2727 | | West staircase | | 25.00 | | 1.00 | | 15.00 | | 4.00 | | 1,500.00 | | sft | | | |
| 2 | | | | | | 25.00 | | 1.00 | | 15.00 | | 4.00 | | 1,500.00 | | sft | | | |
| 3 | | | | | | 12.00 | | 1.00 | | 15.00 | | 4.00 | | 720.00 | | sft | | | |
| 4 | | | | | | 15.00 | | 1.00 | | 15.00 | | 4.00 | | 900.00 | | sft | | | |
| 5 | | | | | | | | | | | | | | | | | | | |
| 6 | | Block-2727 | | Terrace | | 25.00 | | 1.00 | | 11.00 | | 1.00 | | 275.00 | | sft | | | |
| 7 | | | | | | 25.00 | | 1.00 | | 11.00 | | 1.00 | | 275.00 | | sft | | | |
| 8 | | | | | | 12.00 | | 1.00 | | 11.00 | | 1.00 | | 132.00 | | sft | | | |
| 9 | | | | | | 15.00 | | 1.00 | | 11.00 | | 1.00 | | 165.00 | | sft | | | |
| 10 | | | | | | | | | | | | | | | | | | | |
| 11 | | Block-2727 | | steps | | 59.82 | | 6.50 | | 1.00 | | 4.00 | | 1,555.32 | | sft | | | |
| 12 | | | | | | | | | | | | | | | | | | | |
| 13 | | Block-2727 | | Deductions | | 4.00 | | 1.00 | | 8.00 | | 5.00 | | 160.00 | | sft | | 7.022 | |
| 14 | | | | | | 3.00 | | 1.00 | | 50.00 | | 2.00 | | 300.00 | | sft | | | |
| 15 | | | | | | | | | | | | | | | | | | | |
| 16 | | | | | | | | | | | | | | | | | | | |
| 17 | | Total | | | | | | | | | | | | | | sft | | 6,562.32 | |

APPROVED BY
 28 DEC 2021
 V. RAMESH REDDY
 PROJECT MANAGER
 G.V.R.C.