


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		336		Date - site bills Register		17-12-2021	
Company Name:		GNRC		Site:		Indrapolis	
Name of Contractor		Kande Sedrangpami					
Nature of work		Scaffolding work at 2727 External (H-Phase)					
Work done		From Date		To Date			
		02/10/21		15/11/21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Scaffolding fixing work done west side	1,638	1.50	sft	2,457		
2.	Scaffolding work done @ North side	4,550	1.50	sft	6,825		
3.	Scaffolding work done at South	17,640	1.50	sft	24,460		
4.	Scaffolding removing at South side	17,640	0.75	sft	13,230		
5.							
6.							
7.							
8.							
9.	Add 20% to bill due to far away				9,794.40		
10.							
11.	Total:				58,766.40		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Kande sarangapani MS Scaffolding works 02-10-2021 to 15-11-2021
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by: Rameshreddy					
Project:		Innopolis		Sign:					
Work Description :		MS scaffolding work done at Block-2727		Work start date: 02-10-2021					
Contractor:		Kande sarangapani		Work end date: 15-11-2021					
Prepared By:		V.Sanketh		Date : 26-11-2021					
		A		B		C		D	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Block-2727	Scaffolding fixing work done west side	18.00	1.00	91.00	1.00	1,638.00	sft	
2	Block-2727	Scaffolding fixing work done North side	182.00	1.00	25.00	1.00	4,550.00	sft	
3	Block-2727	Scaffolding fixing work done at south side	196.00	1.00	90.00	1.00	17,640.00	sft	
4	Block-2727	Scaffolding removing work done at south side	196.00	1.00	90.00	1.00	17,640.00	sft	
5									
6									
7	Total						41,468	sft	
8									
9									

APPROVED BY
18 DEC 2021
V. SANKETH
PROJECT MANAGER
GVRC

ESTIMATE SHEET							
Company Name:		GVRC		Approved by: Rameshreddy			
Project:		Imopolis		Sign:			
Work Description :		MS scaffolding works at Block-2727		Work start date: 02-10-2021			
Contractor:		Kande sarangapani		Work end date: 15-11-2021			
Prepared By:		V.Sanketh		Date : 26-11-2021			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	Block-2727	Scaffolding fixing work done west side	1,638.00	sft	1.50	2,457.00	
2	Block-2727	Scaffolding fixing work done North side	4,550.00	sft	1.50	6,825.00	
3	Block-2727	Scaffolding fixing work done at south side	17,640.00	sft	1.50	26,460.00	
4	Block-2727	Scaffolding removing work done at south side	17,640.00	sft	0.75	13,230.00	
Add 20% to bill due to far away site						48,972.00	
						9,794.40	
Total						58,766.40	

APPROVED BY
 18 NOV 2021
 V. RAMESH REDDY
 PROJECT MANAGER
 G.V.R.C.