


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		26		Date - site bills Register		7.1.22	
Company Name:		MIRPLLP		Site:		NGH	
Name of Contractor		SVC Constructions					
Nature of work		Centering, Rod bending, Concreting work					
Work done		From Date		29.11.21		To Date	
						31.12.21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Entrance Arch Gate Footings	160.00	39.00	Sqr	6,240/-		
2.	pedastals	128.00	39.00	Sqr	4,992/-		
3.	plinth beams	319.00	40.00	Sqr	12,760/-		
4.	Column-1	304.00	40.00	Sqr	12,160/-		
5.	Beam-1 Slab-1	188.00 177.00	39.00 39.00	Sqr	7,332/- 6,903/-		
6.	Column-2	400.00	42.00	Sqr	16,800/-		
7.	Beam-2	363.13	41.00	Sqr	14,888/-		
8.	Slab-2	584.50	41.00	Sqr	23,964/-		
9.	plinth beam	77.00	40.00	Sqr	3,080/-		
10.	slab-1	70.00	39.00	Sqr	2,730/-		
11.	Total:				1,11,854/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 7/1/21		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour Charges

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10.

Date: 04.01.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Entrance Arch Gate - Footings, Pedastals, Plinth Beams, Columns - 1 & 2, Slab - 1 & 2 - Centering, Rodbending and Concreting Works. Total Amount = 1,11,854/- Work done from date 29.11.2021 to 31.12.2021	Rs. 22,371/-

Amount in words: Twenty Two Thousand Three Hundred and Seventy One Rupees Only.

Sign: _____

Bill for Equipment Allowance

SVC Constructions,
Door No - 4-2-205/163, Kowkur,
Secunderabad - 10

Date: 04.01.2022.

In favor of: MRPLLP.
Project / Site: Nilgiri Heights.
Location: Pocharam.
Type of Work: Centering Works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Entrance Arch Gate - Footings, Pedastals, Plinth Beams, Columns - 1 & 2, Slab - 1 & 2 - Centering, Rodbending and Concreting Works. Total Amount = 1,11,854/- Work done from date 29.11.2021 to 31.12.2021	Rs. 89,483/-

Amount in words: Eighty Nine Thousand Four Hundred and Eighty Three Rupees Only.

Sign: _____

Entrance Arch Gate - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works

ESTIMATE SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Entrance Arch Gate - Footings, Pedastals, Plinth Beams, Columns - 1 & 2, Slab - 1 & 2 - Centering, Rodbending &							
Contractor Name:		SVC Constructions							
Date:		04.01.2022							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
	Entrance Arch Gate - Footings, Pedastals, Plinth Beams, Columns - 1 & 2, Slab - 1 & 2 - Centering, Rodbending and Concreting Works								
1	Entrance Arch Gate- Footings	Footings	160.00	Sft	39.00	6,240.00			
2	Entrance Arch Gate - Pedastals	Pedastals	128.00	Sft	39.00	4,992.00			
3	Entrance Arch Gate - Plinth Beams	Plinth Beams	319.00	Sft	40.00	12,760.00			
4	Entrance Arch Gate - Columns - 1	Column - 1	304.00	Sft	40.00	12,160.00			
5	Entrance Arch Gate - Beam - 1	Beam - 1	188.13	Sft	39.00	7,336.88			
		Slab - 1	177.00	Sft	39.00	6,903.00			
6	Entrance Arch Gate - Columns - 2 (Height - 13'0")	Column - 2	400.00	Sft	42.00	16,800.00			
7	Entrance Arch Gate - Beam - 2 (Height - 13'0")	Beam - 2	363.13	Sft	41.00	14,888.13			
		Slab - 2	584.50	Sft	41.00	23,964.50			
8	South West Security Kiosk - Plinth Beams	Plinth Beam	77.00	Sft	40.00	3,080.00			
		Slab - 1	70.00	Sft	39.00	2,730.00			
		Total Amount					1,11,854.50		
Amount in words :-One Lakh Eleven Thousand Eight Hundred and Fifty Four Rupees Only									
Note: - Deducted Rs1/- for using RMC									



Block - A - Footings, Pedastals, Plinth Beams, Columns - 1 - Centering, Rodbending and Concreting Works

MEASUREMENT SHEET										
Company Name:	MRRPLP	Prepared by:	Vijay Raj							
Project:	Nilgiri Heights									
Work Description:	Entrance Arch Gate - Footings, Pedastals, Plinth Beams, Columns - 1 & 2, Slab - 1 & 2 - Centering, Rodbending and Concreting Works									
Contractor Name:	SVC Constructions									
Date:	04.01.2022									
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head	
1	Entrance Arch Gate- Footings	F1 - (4'x4'x13")	16.00	1.00	1.25	8.00	160.00	Sft	160.00	
2	Entrance Arch Gate - Pedastals	P1 - (9'x12") P2 - (9'x18")	3.50 4.50	1.00 1.00	4.00 4.00	4.00 4.00	56.00 72.00	Sft Sft	128.00	
3	Entrance Arch Gate - Plinth Beams	PB1 (9" x 12")	10.00	2.75	1.00	4.00	110.00	Sft	110.00	
			38.00	2.75	1.00	2.00	209.00	Sft	319.00	
4	Entrance Arch Gate - Columns - 1	C1 (9" x 12") C2 (9" x 18")	3.50 4.50	1.00 1.00	9.50 9.50	4.00 4.00	133.00 171.00	Sft Sft	304.00	
5	Entrance Arch Gate - Beam - 1	B1	13.75	2.75	1.00	2.00	75.63	Sft	75.63	
			10.00	2.50	1.00	3.00	75.00	Sft	150.63	
			10.00	3.75	1.00	1.00	37.50	Sft	188.13	
	Slab - 1	Slab 1	14.75	12.00	1.00	1.00	177.00	Sft	177.00	
6	Entrance Arch Gate - Columns - 2	C1 (9" x 12") C2 (9" x 18")	3.50 4.50	1.00 1.00	12.50 12.50	4.00 4.00	175.00 225.00	Sft Sft	400.00	
7	Entrance Arch Gate - Beam - 2	B2	13.75	2.75	1.00	2.00	75.63	Sft	75.63	
			10.00	2.50	1.00	4.00	100.00	Sft	175.63	
		B2A	25.00	3.75	1.00	2.00	187.50	Sft	363.13	
	Slab - 2	Slab 2	41.75	14.00	1.00	1.00	584.50	Sft	584.50	
8	South West Security Kiosk - Plinth Beams	PB1 (9" x 12")	7.00	2.75	1.00	4.00	77.00	Sft	77.00	
	Slab - 1	Slab 1	7.00	10.00	1.00	1.00	70.00	Sft	70.00	