


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	356	Date - site bills Register	6/01/22			
Company Name:	G.V.R.C.	Site:	Innapolis			
Name of Contractor	Tulasigani					
Nature of work	Civil Work					
Work done	From Date	To Date				
	16-12-2021	22-12-21				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Holding Tanks (2127)					
2.	Brickwork	396.25	13	Sft	5,151.25	
3.	Plastering	277.5	13	Sft	3,607.50	
4.	Ramp (2127 mostly)					
5.	Brickwork	765.8	13	Sft	9,955.40	
6.	Plastering	427.1	13	Sft	5,552.30	
7.						
8.						
9.						
10.						
11.	Total:				24,266.95	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
06 JAN 2022
V. Hamesh Kaggi
PROJECT MANAGER
G.V.R.C.

K. Tulasirani Ramp and Holding tanks brickwork

MEASUREMENT SHEET										
Company Name:	GVRC	Approved by:	V. Ramesh Reddy							
Project:	Innopolis	Sign:								
Work Description :	Civil Works , Ramp & Holding tank									
Contractor:	K. Tulasirani									
Prepared By:	Nikhil	Date:	04-01-2021							
S No.	Item Head	Item Description	Length	width	height	Nos	Quantity	Units		
1	Holding tanks Brick Work	Brick Work for Brick Works	46.00	0	5.00	1.00	230	sft		
			33.25	0	5.00	1.00	166.25	sft		
							396.25	sft		
2	Holding Tanks Plastering	External Plastering of Holding tanks.	46.00	0	5.00	1.00	230	sft		
			4.75		5.00	2.00	47.5	sft		
							277.5	sft		
3	Ramp Brick Work	Brick work for ramp	10.00	0	4.42	1.00	44.2	sft		
			20.00	0	5.74	1.00	114.8	sft		
			82.00	0	3.00	2.00	492	sft		
			5.00	0	5.74	4.00	114.8	sft		
							765.8	sft		
4	Ramp Plastering	Ramp plastering	10	0	4.42	1	44.2			
			20	0	5.74	1	114.8			
			82	0	3.00	1	246			
			5.00	0	4.42		22.1			
							427.1	sft		

APPROVED BY
 06 JAN 2022
 V. RAMESH REDDY
 PROJECT MANAGER
 G.V.R.C.



K.Tulasirani Civil works in 2727 block.

ESTIMATE SHEET													
Company Name:		GVRC		Approved by: V. Ramesh Reddy									
Project:		INNOPOLIS		Sign:									
Work Description :		Civil Works , Ramp & Holding tank											
Contractor:		K.Tulasirani											
Prepared By:		Nikhil		Date: 04-01-2022									
S No.		Item Head		Quantity		Units		Rate		Amount		Item head total	
1	Holding tanks Brick Work	Brick Work for Brick Works	396.25	sft	13.00	5,151.25							
2	Holding Tanks plastering	External Plastering of Holding tanks.	277.5	sft	13.00	3,607.50							
3	Ramp Brick Work	Brick work for ramp	765.8	sft	13.00	9,955.40							
4	Ramp Plastering	Ramp plastering	427.1	sft	13.00	5,552.30							
			Total Amount			24,266.45							
Amount in Words: Twenty Four thousand two hundred and sixty six rupees only.													

APPROVED BY
 06 JAN 2022
 V. RAMESH REDDY
 PROJECT MANAGER
 S.V.R.C.

