

**Construction division.**  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		353		Date - site bills Register		
Company Name:		GVRC		Site:		Annopolis
Name of Contractor		K. Tulasani Pani				
Nature of work		Civil work				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Beam Rod Benting & Shuttering	495	45/-	Sft	22,275/-	
3.						
4.	Column Rod Benting & Shuttering	320	40/-	Sft	12,800/-	
5.						
6.						
7.	east lift beam Rod & Shuttering work.	55	40/-	Sft	2,200/-	
8.						
9.						
-10.	Add 20%				7455	
11.	Total:				64730/-	
Bill required		<input checked="" type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Tulasirani rod bending & shuttering work at 2727 cafeteria 03-10-2021 to 28-10-2021  
Estimate sheet

ESTIMATE SHEET									
Company Name:		GVRC		Approved by: Balaramaliker					
Project:		Imapolis		Sign:					
Work Description :		Concrete, civil works at block-2727		Work start date: 03-10-2021					
Contractor:		K. Tulasirani		Work end date: 24-11-2021					
Prepared By:		Nikhil		Date : 04-01-2022					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	Cafeteria	Beams rod bending and shuttering	495.00	sft	45.00	22,275.00			
2	Cafeteria	Column rod bending and shuttering work	320.00	sft	40.00	12,800.00			
3	Eastern lift	Beam rod bending and shuttering work at 3rd floor eastern lift	55.00	sft	40.00	2,200.00			
Add 20% to bill due to small work						37,275			
						7,455			
Total						44,730			

  
**APPROVED BY**  
 06 JAN 2022  
 V. Ramesh NAGAR  
 PROJECT MANAGER  
 G.V.R.C.

Tulasirani rod bending & shuttering work at 2727 cafeteria 03-10-2021 to 28-10-2021  
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by: Balamuralikrishna					
Project:		Imapolis		Sign:					
Work Description :		Block-2727 (rod bending and shuttering works		Work start date: 03-10-2021					
Contractor:		K. Tulasirani		Work end date: 24-11-2021					
Prepared By:		Nikhil		Date : 04-01-2022					
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Cafeteria	Beams rod bending and shuttering	180.00	2.75	1.00	1.00	495.00	sft	
2	Cafeteria	Column rod bending and shuttering work	4.00	1.00	10.00	8.00	320.00	sft	
3	Eastern lift	Beam rod bending and shuttering work at 3rd floor eastern lift	10.00	2.75	1.00	2.00	55.00	sft	
Total							870.00	sft	

  
**APPROVED BY**  
**06 JAN 2022**  
 V. Hamesh Raggay  
 PROJECT MANAGER  
 G.V.R.C.