

Construction division.
Advice for giving credit to contractors suppliers.

Sl. No. - site bills register	391	Date - site bills Register	31-12-2021
Company Name:	GNRC	Site:	Indrapolis
Name of Contractor	Narasing Rao		
Nature of work	Ground & first floors (East Toilets) painting at 2727		
Work done	From Date	To Date	
	19-11-2021	29-12-2021	

Sl. No.	Villa Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Ladies Toilet	270	11.75	sft	3,172.50	
2.	Ceiling	440	11.75	sft	5,240.50	
3.	Grounds toilet	165	11.75	sft	1938.75	
4.	Ceiling	211	11.75	sft	2479.25	
5.	Handicap Toilet	172	11.75	sft	2,021.00	
6.	Ceiling	202	11.75	sft	2373.50	
7.	Deductions (B)	57	11.75	sft	669.75	
8.	Subtotal C=A-B				16,556	
9.	Add 20% as site is far away				3,311	
10.						
11.	Total:				19,867	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	


Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date:	Date:	Date:
Sign:	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for air charges, earth work, turnkey civil contractors. 3. Wherever not applicable - B) N/A. 4. Estimate and measurement sheets are not required for turnkey jobs where all items rates are clearly given.

Narsing rao Ground & first floors East toilets painting 19-11-2021 to 29-12-2021
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by: Rameshreddy					
Project:		Imopolis		Sign:					
Work Description :		Ground & first floors east toilets painting at 2727 (internal)		Work start date: 19-11-2021					
Contractor:		Narsing rao		Work end date: 29-12-2021					
Prepared By:		V.Sanketh		Date : 31-12-2021					
				A		B		C	
				D		E=AxBxCxD		F	
								G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Total
1	Ground & first floors	Ladies toilet (east side)	24.75	1.00	2.00	2.00	99.00	sft	
2			9.00	1.00	2.00	2.00	36.00	sft	
3			9.00	1.00	2.00	2.00	36.00	sft	
4			24.75	1.00	2.00	2.00	99.00	sft	270
5		Ceiling							
6			24.75	9.00	1.00	2.00	445.50	sft	446
7									
8		Gents toilet (east side)	11.33	1.00	2.00	2.00	45.32	sft	
9			11.33	1.00	2.00	2.00	45.32	sft	
10			9.33	1.00	2.00	2.00	37.32	sft	
11			9.33	1.00	2.00	2.00	37.32	sft	165
12									
13		Ceiling	11.33	9.33	1.00	2.00	211.42	sft	211
14									
15		Handicap toilet (east side)	15.00	1.00	2.00	2.00	60.00	sft	
16			15.00	1.00	2.00	2.00	60.00	sft	
17			6.50	1.00	2.00	2.00	26.00	sft	
18			6.50	1.00	2.00	2.00	26.00	sft	172
19									
20		Ceiling	15.50	6.50	1.00	2.00	201.50	sft	202
21									
22									
23	subtotal							A	1,466
24									
25		Deductions	7.83	1.00	2.00	2.00	31.32	sft	
26			6.33	1.00	2.00	2.00	25.32	sft	
27	subtotal							B	57
28									
29	Total							C=A-B	1,409
30									
31									

APPROVED BY

 1 JAN 2022
 V. Ramesh Reddy
 PROJECT MANAGER
 G.V.R.C.

Narsing rao Ground & first floors East toilets painting 19-11-2021 to 29-12-2021
Estimate sheet

ESTIMATE SHEET							
Company Name:		GVRC		Approved by: Rameshreddy			
Project:		Imopolis		Sign:			
Work Description :		Ground & first floors east toilets painting at 2727 (internal)		Work start date: 19-11-2021			
Contractor:		Narsing rao		Work end date: 29-12-2021			
Prepared By:		V.Sanketh		Date : 31-12-2021			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	Ground & first floors	Ladies toilet (east side)	270.00	sft	11.75	3,172.50	
2		Ceiling	446.00	sft	11.75	5,240.50	
3		Gents toilet (east side)	165.00	sft	11.75	1,938.75	
4		Ceiling	211.00	sft	11.75	2,479.25	
5		Handicap toilet (east side)	172.00	sft	11.75	2,021.00	
6		Ceiling	202.00	sft	11.75	2,373.50	
7							
8	Subtotal					A	17,226
9							
10		Deductions	57.00	sft	11.75	669.75	
11	Subtotal					B	670
12							
13	Subtotal					C=A-B	16,556
14							
15	Add 20% to bill as far away site						3,311
16							
17	Total						19,867
18							
19	Note: As per circular no: 844(F) rate for primer+2 coats painting and 2 coats putty is 11.75 rs/sft						
20							
21							

