

**Construction division.  
Advice for giving credit to contractors/suppliers.**

| Sl. No. – site bills register |   | 339  |      | Date - site bills Register    |           | 23-12-2021   |  |
|-------------------------------|---|--|------|-------------------------------|-----------|--|--|
| Company Name:                 |   | G.V.R.C  |      | Site:                         |           | Indrapolis   |  |
| Name of Contractor            |   | Eshwar Rao   |      |                               |           |  |  |
| Nature of work                |   | Staircase scaffolding work for painting purpose at 2727                            |      |                               |           |  |  |
| Work done                     |   | From Date  |      | To Date                       |           |  |  |
|                               |   | 22/10/21   |      | 10/12/21                      |           |  |  |
| Sl. No.                       | Villa/Flat/block no.                          | Qty.   | Rate | Units                         | Amount    | Contractors bill no  |  |
| 1.                            | North-East staircase scaffolding for painting | 5,920  | 3.00 | sft                           | 17,760.00 |  |  |
| 2.                            | South-East stairs scaffolding for painting    | 5,920  | 3.00 | sft                           | 17,760.00 |  |  |
| 3.                            | West side stairs scaffolding work             | 5,920  | 3.00 | sft                           | 17,760.00 |  |  |
| 4.                            |   |  |      |                               |           |  |  |
| 5.                            |   |  |      |                               |           |  |  |
| 6.                            |   |  |      |                               |           |  |  |
| 7.                            |   |  |      |                               |           |  |  |
| 8.                            |   |  |      |                               |           |  |  |
| 9.                            | Add 10% as site is far away                   |  |      |                               | 5,328.00  |  |  |
| 10.                           |   |  |      |                               |           |  |  |
| 11.                           | Total:  |  |      |                               | 58,608.00 |  |  |
| Bill required                 |   | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.               |      | GST bill required             |           | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.               |  |
| Measurement & estimate sheet: |   | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required |      | Measurement & estimate sheet: |           | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |  |
| PO/WO no.                     |   |  |      | PO/WO date:                   |           |  |  |
| Remarks :                     |   |  |      |                               |           |  |  |
|                               |   |  |      |                               |           |  |  |
|                               |   |  |      |                               |           |  |  |
|                               |   |  |      |                               |           |  |  |
| Approved by Project Manager   |   | Approved by Design Team  |      | Approved by M.D.              |           |  |  |
| Date:                         |   | Date:  |      | Date:                         |           |  |  |
| Sign:                         |   | Sign:  |      | Sign:                         |           |  |  |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
07 JAN 2022  
V. Suresh Reddy  
PROJECT MANAGER  
G.V.R.C.

Measurement Sheet  
Eshwar Rao

| MEASUREMENT SHEET      |   |  |             |            |             |           |                                |            |                                |
|------------------------|---|--|-------------|------------|-------------|-----------|--------------------------------|------------|--------------------------------|
| Company Name           | GVRC  | Approved By : V. Ramesh Reddy  |             |            |             |           |                                |            |                                |
| Project:               | Imnapolis   | Sign   |             |            |             |           |                                |            |                                |
| Work Description:      | Towards 2727 block North east, South east and West side Staircase scaffolding work (without material) | Work start date: 22-10-2021  |             |            |             |           |                                |            |                                |
| Name of the contractor | Eshwar Rao  | Work end date: 10-12-2021  |             |            |             |           |                                |            |                                |
| Prepared By            | Md Sufyan Rabbani   | Date: 23-12-2021   |             |            |             |           |                                |            |                                |
| S No.                  | Item Head   | Item Description   | A<br>Length | B<br>Width | C<br>Height | D<br>Nos. | E=(AxCx D)+(BxCxD)<br>Quantity | Units      | G= Sum of E<br>Item Head Total |
| 1                      | 2727 block  | North east staircase scaffolding work for painting work purpose (without material) | 25.00       | 12.00      | 80.00       | 2.00      | 5,920.00                       | sft        |                                |
|                        |   | South east staircase scaffolding work for painting work purpose (without material) | 25.00       | 12.00      | 80.00       | 2.00      | 5,920.00                       | sft        |                                |
|                        |   | West side staircase scaffolding work for painting work purpose (without material)  | 25.00       | 12.00      | 80.00       | 2.00      | 5,920.00                       | sft        |                                |
|                        | <b>Total</b>  |  |             |            |             |           | <b>17,760.00</b>               | <b>sft</b> |                                |

APPROVED BY  
07 JAN 2022  
V. RAMESH REDDY  
PROJECT MANAGER  
G.V.R.C.

Estimate Sheet  
Eshwar Rao

|                        |   |                               |                  |
|------------------------|---|-------------------------------|------------------|
| ESTIMATION SHEET       |   | Approved By : V. Ramesh Reddy |                  |
| Company Name           | GVRC  | Sign                          |                  |
| Project:               | Innapolis   | Work start date:              | 22-10-2021       |
| Work Description:      | Towards 2727 block North east, South east and West side Staircase scaffolding work (without material) | Work end date:                | 10-12-2021       |
| Name of the contractor | Eshwar Rao  | Date:                         | 23-12-2021       |
| Prepared By            | Md Sufyan Rabbani   |                               |                  |
| S No.                  | Item Head   | Quantity                      | Units            |
|                        | Item Description  | Rate                          | Amount           |
|                        | Item Head Total   |                               |                  |
| 1                      | 2727 block  | 5,920.00                      | Sft              |
|                        | North east staircase scaffolding work for painting work purpose (without material)                    | 3.00                          | 17,760.00        |
|                        | South east staircase scaffolding work for painting work purpose (without material)                    | 3.00                          | 17,760.00        |
|                        | West side staircase scaffolding work for painting work purpose (without material)                     | 3.00                          | 17,760.00        |
|                        | Amount  |                               |                  |
|                        | Add 10% as site is far from city  |                               | 53,280.00        |
|                        | <b>Total Amount</b>   |                               | <b>58,608.00</b> |

APPROVED BY  
07 JAN 2022  
PROJECT MANAGER  
V. RAMESH REDDY