

Construction division.
Advice for giving credit-to contractors/suppliers.

Sl. No. - site bills register		375	Date - site bills Register			
Company Name:		G.V.R.C.		Site: Indrapolis.		
Name of Contractor: <u>Jasanthi Construction And Developers.</u>						
Nature of work: <u>Shuttering, Barbinding, Brickwork, Plastering</u>						
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
	<u>Sum P & Pump</u>					
1.	<u>PCC</u>	<u>4200</u>	<u>6</u>	<u>sft</u>	<u>25200</u>	
2.	<u>Footings</u>	<u>4200</u>	<u>60</u>	<u>sft</u>	<u>252000</u>	
3.	<u>column</u>	<u>72</u>	<u>60</u>	<u>sft</u>	<u>4320</u>	
4.	<u>Retaining wall</u>	<u>14528</u>	<u>38</u>	<u>sft</u>	<u>552064</u>	
5.	<u>soil Retaining Drilling</u>	<u>4200</u>	<u>5</u>	<u>sft</u>	<u>21000</u>	
6.	<u>Brickwork (Slates)</u>	<u>1394</u>	<u>17</u>	<u>sft</u>	<u>19810</u>	
7.	<u>slab</u>	<u>3619</u>	<u>60</u>	<u>sft</u>	<u>217140</u>	
8.	<u>Plastering</u>	<u>5586</u>	<u>16</u>	<u>sft</u>	<u>90098</u>	
9.						
-10.						
11.	Total:				<u>11,81,582</u>	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill N/A. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

07 JAN 2022
 V. SURESH KISHOR
 PROJECT MANAGER
 G.V.R.C.

ESTIMATE SHEET

Company Name:

GVRC

Approved By
Ramesh Reddy

Project:

Imanopolls

Work Description:

Sump & Pump Room

Name of the Contractor

Yassanthi Contrution & Developers

Prepared By

Salman Md

Date:

15.9.2021

S No.	Item Head	Item Description	Quantity	Units	chrcular/Rate	Amount	Asking Rate	Con	Eng Dis Rate	Approved Rate	Remarks
1	Sump & Pump room	M10 (Depth 1')	4200.0	Sft	6.0	25,200.0	15.0		10.0		
	Footing Slab Shuttering	Colourm	4200.0	Sft	60.0	2,52,000.0	80.0		60.0		
			72.0	Sft	60.0	4,320.0	90.0		70.0		
		21 Ft Height Re-wall 1' thickness	14528.0	Sft	38.0	5,52,064.0	80.0		75.0		
2	Cleaning Dress & Removing Soil		4200.0	Sft	5.0	21,000.0	9.0		6.0		
3	Brck work		1415.0	Sft	14.0	19,810.0	18.0		32.0		With Material
4	Slab 2 21' height		3619.0	Sft	60.0	2,17,140.0	95.0		65.0		
5	Plastering work		5628.0	Sft	16.0	90,048.0	30.0		28.0		With Material
		Total Amount				11,81,582.0					
		Note : Work Done In Day / Night time									

MEASUREMENT SHEET

Company Name:		GVRC		Approved		Ramesh reddy sighn			
Project:		Innopolis							
Work Description:		Sump & Pump Room							
Name of the Contractor		Vasanthi Construction & Developers							
Prepared By:		Salman Md							
Date:		16.11.2021							
S No.	Item Head	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	
1	Sump & Pump room								
	M10 (Depth 1')	100.0	42.0	1.0	1.0	4200.0	Sft		
	Bottom Slab 1 Ft Depth	100.0	42.0	1.0	1.0	4200.0	Sft		
	Coloumn	6.0	1.0	12.0	1.0	72.0	Sft		
	Re-wall 2sides	19.0	1.0	21.0	4.0	1596.0	Sft		
		42.0	1.0	21.0	2.0	1764.0	Sft		
		18.0	1.0	21.0	4.0	1512.0	Sft		
		42.0	1.0	20.0	2.0	1680.0	Sft		
		19.0	1.0	20.0	4.0	1520.0	Sft		
		42.0	1.0	19.0	2.0	1596.0	Sft		
		42.0	1.0	15.0	4.0	2520.0	Sft		
		39.0	1.0	15.0	4.0	2340.0	Sft		
	Cleaning Dress & Removing Soil	100.0	42.0	1.0	1.0	Total 4200.0	Sft	14528.0	
	Brick work /with matireal	100.0	1.0	2.5	2.0	500.0	Sft		
		42.0	1.0	1.0	2.0	84.0	Sft		
	Brick Work Starter	100.0	1.0	1.0	6.0	600.0	Sft		
	With Material	42.0	1.0	1.0	5.0	210.0	Sft		
	Slab 2	94.0	38.5	1.0	1.0	Total 3619.0	Sft	1394.0	
	Plastering work	91.0	21.0	1.0	2.0	3822.0	Sft	3619.0	
		42.0	21.0	1.0	2.0	1764.0	Sft	5586.0	