

**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		359		Date - site bills Register		
Company Name:		GVRC		Site:		Indrapolis
Name of Contractor		MD. Pasha				
Nature of work		Shuttering Reinforcing				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Cable vault					
2.	DLC	1800	6	Sft	10,800	
3.	Button mat (Double)	1740	16	Sft	27,840	
4.	R/W Rod Reinforcing	1680	12	Sft	20,160	
5.	R/W Shuttering	2360	16	Sft	37,760	
6.	R/W concreting	1560	10	Sft	15,600	
7.	Slab (TOP)	1392	60	Sft	83,520	
8.	C channel Ring	38	130	NO	4940	
9.						
-10.						
11.	Total:				2,13,600	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign:		Sign:		Sign:		

**Notes:** 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

V. V. Srinivas Reddy  
 PROJECT MANAGER  
 G.V.R.C.

Estimate Sheet										
Company Name : GVRC										
Project : Inpollis										
Work Description : Cable Vault										
Contractor : Ishaq										
Prepared BY : Praveen										
Date: 26-12-2021										
S.No	Item Head	Item Description	Quantity	Units	Rate	Amount	Ask Rate	Eng Rate	Approved Rate	Remarks
1	cable Vault	DLC	1800.00	Sft	6.0	10,800.00	8.0	7		
		BottomDouble Mat slab	1740.00	Sft	16.0	27,840.00	45.0	35		
		Rod Bending	1680.00	Sft	12.0	20,160.00	20.0	17		
		Shuttering	3360.00	Sft	16.0	53,760.00	25.0	20		
		Concerte 8"	1560.00	Sft	10.0	15,600.00	20.0	15		
2	CABLE VAULT	Cutting & Fixng with Hook 3(nos)	38.00	Nos	130.0	4940	150.0	130		
		SLAB	1342	SFT	60	80,520.00	100.0	95		
			11520.00			2,13,620.00				

<b>Measurement Sheet</b>									
Company : GVRC									
Project : Inpolilis									
Work Description : Cable Vault									
Contractor : Ishaq									
Prepared BY : Praveen									
Date: 26-12-2021									
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head total
1	cable Vault	DLC	120.0	15.0	1.0	1.0	1800.0	Sft	
	Rod bending	BottomDouble Mat slab	120.0	14.5	1.0	1.0	1740.00	Sft	
	Retaining - wall	Rod bending	120.0	7.0	1.0	2.0	1680.00	Sft	
		Shuttering	120.0	7.0	1.0	4.0	3360.00	Sft	
		Concerte 8"	120.0	6.5	1.0	2.0	1560.00	Sft	
	C Channel	Cutting & Fixng with Hook 3(nos')	150.0	1.0	1.0	1.0	38.00	No's	
	CABLE VAULT	SLAB	122.0	11.0	1.0	1.0	1342.00	SFT	