

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		914		Date - site bills Register		17-1-22	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor		T. Kumanna					
Nature of work		Earth work					
Work done		From Date		5-12-21		To Date	
						4-1-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C-Block	19200	-3-	cbt	57,600/-		
2.	South side	16800	-2-	cbt	32,600/-		
3.	Driveway						
4.	footing Excavation						
5.	& Back filling						
6.	work						
7.							
8.							
9.							
10.							
11.	Total:				91,200/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 17/01/22		Date:			Date:		
Sign: [Signature]		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		MRMILLP		Approved by:		Ram Prasad			
Project:		GMR		Sign:					
Work Description:		For C-Block south drive way Excavation & Back filling Work							
Contractor Name:		T. Kurmanna							
Prepared By		T. Rahul							
Date:		14-01-2022							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos	E= AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
A	For C- Block South drive way	Excavation for footings work	12.50	12.00	8.00	16.00	19,200.00	Cft	
	For footing	Excavation							
B	For C- Block South drive way	back filling for footings work	12.50	12.00	7.00	16.00	16,800.00	Cft	
	For footing	Excavation							

ESTIMATE SHEET									
Company Name:		MRMLLP				Approved by:		Ram Prasad	
Project:		GMR				Sign:			
Work Description:		For C-Block south drive way Excavation & Back filling Work							
Contractor Name:		T.Kurmana							
Prepared By		T.Rahul							
Date:		14-01-2022							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
A	For C-Block South drive way Excavation for footings work	Excavation	19,200.00	0.00	3.00	57,600.00			
B	For C-Block South drive way back filling for footings work	Excavation	16800.00	Cft	2.00	33,600.00			
						Total	91,200.00		
		Total Inwards:Nine one Thousand Two Hundred Only.							

Bill for Labour Charges

Kurmanna
Flat-312,
GMG, Mallapur,
Hyderabad.

Date: 14.01.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Clubhouse Excavation
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards C-block south side drive way excavation & back filling done .Total Amount = Rs.91,200/- Work done from date 05.12.21 to date 04.01.22	Rs.36,480/-

Amount in words: Thirty Six Thousand Four Hundred Eighty Only.

Sign: _____

Bill for Equipment Allowance

Kumanna
Flat.No.312, C-Block
GMG, Mallapur,
Hyderabad.

Date: 14.01.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: Excavation
Towards: Allowance for equipment

S No.	Description	Amount
1.	Brief description of work done: Towards C-block south side drive way excavation & back filling done .Total Amount = Rs.91,200/- Work done from date 05.12.21 to date 04.01.22	Rs.36,480/-

Amount in words: Thirty six Thousand four Hundred eighty Only.

Sign: _____

Allowance for Consumables

Kurumanna
Flat.No.312, C-Block
GMG, Mallapur,
Hyderabad.

Date: 14.01.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Excavation
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards C-block south side drive way excavation & back filling done .Total Amount = Rs.91,200/- Work done from date 05.12.21 to date 04.01.22	Rs.18,240 /-

Amount in words: Eighteen Thousand two Hundred and Four only

Sign: _____