


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		05	Date - site bills Register		13/11/21.		
Company Name:		MCRUP	Site:		Newtopolis		
Name of Contractor		Kotte Kashanna.					
Nature of work		Footing shuttering work.					
Work done		From Date	10/10/21	To Date	10/1/22		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Footings				17,85,458/-		
2.	4 Raft						
3.	4 columns - 0.						
4.	work.						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				17,85,458/-		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : Work Completed							
<u>Note:-</u> As per circular 801 (F)							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 14/01/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET									
Company Name:		Modi Constructions and realtors I/p							
Project:		Nextopolis							
Work Description:		RCC retaining wall							
Name of the Contractor:		Kotie Kasbauma							
Prepared By:		G.Rahul							
Date:		12-01-2021							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD	F Units	G=Sum of E
1	Footings	Types					Quantity		Item Head Total
		F1	10.49	10.49	1.00	2.00	220.08	sft	
		F2	11.64	11.64	1.00	9.00	1,219.41	sft	
		F3	13.78	13.78	1.00	16.00	3,038.21	sft	
		F4	17.06	17.06	1.00	19.00	5,529.83	sft	
		F5	18.70	18.70	1.00	9.00	3,147.21	sft	
		F6	18.94	18.94	1.00	18.00	6,457.02	sft	19611.76
		Combine footings							
		CF1	26.24	1.00	3.00	2.00	157.44	sft	
		CF1	16.40	1.00	3.00	2.00	98.40	sft	
		CF1	26.24	16.40	1.00	2.00	860.67	sft	
		CF2	29.52	1.00	3.00	2.00	177.12	sft	
		CF2	29.54	16.40	1.00	2.00	968.91	sft	
		CF2	16.40	1.00	3.00	2.00	98.40	sft	
		CF3	16.40	8.20	1.00	2.00	268.96	sft	
		CF3	16.40	1.00	2.00	2.00	65.60	sft	
		CF3	8.20	1.00	2.00	2.00	32.80	sft	2728.30
		Raft footings							
		Raft-1	27.39	27.39	1.00	2.00	1500.42	sft	
		Raft-1	27.39	1.00	2.25	4.00	246.51	sft	
		Raft-2	27.39	27.39	1.00	2.00	1500.42	sft	
		Raft-2	27.39	1.00	2.25	4.00	246.51	sft	3483.87
		Raft wall							
		Raft-1	7.00	1.00	6.89	2.00	96.46	sft	
		Raft-1	3.00	1.00	6.89	2.00	41.34	sft	
		Raft-2	7.00	1.00	6.89	2.00	96.46	sft	
		Raft-2	3.00	1.00	6.89	2.00	41.34	sft	275.60
		Column-0 / pedestals							
		C1	9.00	6.00	1.00	19.00	1026.00	sft	
		C2	8.00	6.00	1.00	12.00	576.00	sft	
		C3	6.00	6.00	1.00	12.00	432.00	sft	
		C4	6.00	6.00	1.00	8.00	288.00	sft	
		C5	6.00	6.00	1.00	10.00	360.00	sft	
		C6	6.50	6.00	1.00	4.00	156.00	sft	
		C7	5.00	6.00	1.00	16.00	480.00	sft	
		C8	8.25	6.00	1.00	1.00	49.50	sft	3367.50

Bill of Labour Charge

Kotte kashanna
Vinobha Nagar,
Hyderabad - 500087

Date: 14.01.2022

In favor of: nextopolis
Project / Site: Modi constructions realtors llp
Location: Thurkapelly
Type of Work: centering work
Towards: Labour Charge

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of footing shuttering work Total Amount = 1785458/- Work Done from date: 10-10-2021 to date 10.1.2022	Rs 7,14,183/-

Amount in words: Rs.seven lakh fourteen thousand one hundred and eighty three only

Sign: _____

Bill of Consumables Allowance

Kotte kashanna
Vinobha Nagar,
Hyderabad - 500087

Date: 14-1-2022

In favor of: nextopolis
Project / Site: Modi constructions realtors llp
Location: Thurkapelly

Type of Work: centering work
Towards: Labour Charge

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of footing shuttering work Total Amount = 1785458/- Work Done from date: 10-10-2021 to date 10.1.2022	Rs 7,14,183/-

Amount in words: Rs.seven lakh fourteen thousand one hundred and eighty three only

Sign: _____

Bill of Equipment Allowance

Kotte kashanna
Vinobha Nagar,
Hyderabad - 500087

Date: 14-01-2022

In favor of: Nextopolis
Project / Site: Modi construtrions and realtors
Location: Thurkapelly
Type of Work: Centering work
Towards: Labour charges

S.No.	Description	Amount
1.	Brief Description of work done: Towards completion of footings shuttering work Total amount = 1785458/- Work Done from date: 10-10-2021 to date 10.01.2022	Rs.357091/-

Amount in words: Rs. Three lakh fifty seven thousand and ninty one only

Sign: _____

Bill of Labour Charge

Kotte kashanna
Vinobha Nagar,
Hyderabad - 500087

Date: 14.01.2022

In favor of: nextopolis
Project / Site: Modi constructions realtors llp
Location: **Thurkapelly**
Type of Work: **centering work**
Towards: Labour Charge

S.No.	Description	Amount
1.	Brief Description of work done: Towards Completion of footing shuttering work Total Amount = 1785458/- Work Done from date: 10-10-2021 to date 10.1.2022	Rs 7,14,183/-

Amount in words: Rs.seven lakh fourteen thousand one hundred and eighty three only

Sign: _____