



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		398		Date - site bills Register		07/01/22	
Company Name:		GVRC		Site:		Innopolis	
Name of Contractor		Kona Tulasi Rani					
Nature of work		Brickwork, Centering & Concrete					
Work done		From Date		28/10/21		To Date	
						03/01/22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	T-01 Partition wall/bw	1,196.00	13/-	sft	15,548/-		
2.	cc bed for walls	46.00	10/-	sft	460/-		
3.	Gal. Centering & concrete	144.00	60/-	sft	8,640/-		
4.	Beams Centering & concrete	150.00	45/-	sft	6,750/-		
5.	Rework for Partition wall	276.00	13/-	sft	3,588/-		
6.							
7.				Total	34,986/-		
8.				Add 20/.	6,997/-		
9.							
10.							
11.	Total:				41,983/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks:							
							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 17/01/22		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Pravan Cont. Transformers 01 Partition Wall
Estimate sheet


Company Name:		GVRC		Approved by:		V Ramesh Reddy	
Project:		Innopolis		Sign:			
Work Description :		Brickwork, Centering and Concrete		Work start date:		28-10-2021	
Contractor:		Kona Tulasi Rani		Work end date:		03-01-2022	
Prepared By:		Abdul Rahman		Date :		17-01-2022	
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	Transformers 01	Partition Wall brickwork (1ft or 6"-2layers) - 2 walls	1,196.00	Sft	13.00	15,548	
		CC bed for Walls	46.00	Sft	10.00	460	
		Columns centering and concrete	144.00	Sft	60.00	8,640.00	
		Beams centering and concrete	150.00	Sft	45.00	6,750.00	
		Partition Wall brickwork (1ft or 6"-2layers) - 1 walls Demolished to place transformer and Rework Done	276.00	Sft	13.00	3,588.00	
Total						34,986.00	
Note : Add 20 % on bill amount as site is very far from city						6,997.20	20%
						41,983	

Rd

APPROVED BY
17 JAN 2022
V. RAMESH REDDY
PROJECT MANAGER
G.V.R.C.

Sravan Cont: Transformers 01 Partition Wall
Measurement Sheet

Company Name:	GVRC	Approved by:	V Ramesh Reddy						
Project:	Hyderabad	Slip:							
Work Description:	Brickwork, Centering and Concrete	Work start date:	28-10-2021						
Contractor:	Kona Tulasi Rami	Work end date:	03-01-2022						
Prepared By:	Abdul Rahman	Date:	17-01-2022						
		A	B	C	D	E=AMBXCxD	F	G=Sum of E	
S No	Item Head	Item Description	Length	width	Height	Nos	Quantity	Units	Item Head Total
1	Transformers 01	Partition Wall brickwork (1ft or 6" -2layers) - 2 walls	23.00	1.00	13.00	4.00	1,196	Sft	
		CC bed for Walls	23.00	1.00	1.00	2.00	46	Sft	
		Columns centering and concrete	3.00	1.00	12.00	4.00	144	Sft	
		Beams centering and concrete	25.00	3.00	1.00	2.00	150	Sft	
		Partition Wall brickwork (1ft or 6" -2layers) - 1 walls Demolished to place transformer and Rework Done	23.00	1.00	6.00	2.00	276	Sft	
Note : Add 20 % on bill amount as site is very far from city									


APPROVED BY
11 JAN 2022
 V. RAMESH REDDY
 PROJECT MANAGER
 G.V.V.A.C.

