

Construction division.
Advice for giving credit to contractors/suppliers.


Sl. No. – site bills register		379		Date - site bills Register		17/01/22	
Company Name:		G.V.R.C		Site:		Innopolis	
Name of Contractor		vasanthi construction and developers.					
Nature of work		exterior wall plastering of e+P.					
Work done		From Date		20-12-21		To Date	
						5-1-22	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	walls.	8086	16	Sft	129376		
2.							
3.							
4.	Note: - Add on bill amount site very far from the city.				12938		
5.							
6.							
7.							
8.							
9.							
10.	one lakh forty two thousand three						
11.	Total:				hundred & sixteen	142,314-00	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
07 JAN 2022
V. Ramesh Reddy
PROJECT MANAGER
G.V.R.C.

MEASUREMENT SHEET

Company Name		GVRC		Approved By		V. Ramesh Reddy			
Project:		Innopolis		Sign					
Work Description:		Exterior Walls Plastering of ETP		Work start date:		24-12-2021			
Name of the contractor		Vasanthi Constructions and Developers		Work end date:		05-01-2022			
Prepared By		Md Mursalim Ansari		Date:		05-01-2022			
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	units	Item Head Total
1	Walls	Equalisation tank walls	82.0	-	15.7	1	1292	sft	
		CT, HT, PTS, FT, FM walls	73	-	16	1	1197	sft	
		Aeration tank walls	297	-	16	1	4871	sft	
		SHT tank walls	44	-	16	1	727	sft	
		Total					8086	sft	

APPROVED BY

 01 JAN 2022
 V. RAMESH REDDY
 PROJECT MANAGER
 PROJECT R.C.