

Construction division.  
Advice for giving credit to contractors/suppliers.

| Sl. No. - site bills register |  | 385  |      | Date - site bills Register    |           | 17/01/22   |  |
|-------------------------------|--|--|------|-------------------------------|-----------|--|--|
| Company Name:                 |  | G.V.R.C  |      | Site:                         |           | Innapolis  |  |
| Name of Contractor            |  | eshwar rao   |      |                               |           |  |  |
| Nature of work                |  | STEEL TP scaffolding work for shuttering purpose                                   |      |                               |           |  |  |
| Work done                     |  | From Date  |      | 25-11-21                      |           | To Date  |  |
|                               |  |  |      |                               |           | 30-12-21   |  |
| Sl. No.                       | Villa/Flat/block no.                                 | Qty.   | Rate | Units                         | Amount    | Contractors bill no  |  |
| 1.                            | ANT (wood double scaffolding done outer side)        | 2880   | 5    | SFT                           | 14400     |  |  |
| 2.                            | ANT (wood double scaffolding inner side)             | 3200   | 5    | SFT                           | 16000     |  |  |
| 3.                            | ANT (wood scaffolding removed)                       | 2880   | 1    | SFT                           | 2880      |  |  |
| 4.                            | SHT (scaffolding done outer side)                    | 560  | 5    | SFT                           | 2800      |  |  |
| 5.                            | SHT (steel double scaffolding inner)                 | 480  | 1.5  | SFT                           | 720       |  |  |
| 6.                            | SHT (wood double scaffolding removed)                | 560  | 1    | SFT                           | 560       |  |  |
| 7.                            |  |  |      |                               | 37360     |  |  |
| 8.                            | Add 10% on bill amount as site is very far from city |  |      |                               |           |  |  |
| 9.                            |  |  |      |                               | 3736.00   |  |  |
| 10.                           |  |  |      |                               |           |  |  |
| 11.                           | Total:   |  |      |                               | 41,096.00 |  |  |
| Bill required                 |  | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.               |      | GST bill required             |           | <input type="checkbox"/> YES <input type="checkbox"/> NO.                          |  |
| Measurement & estimate sheet: |  | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required |      | Measurement & estimate sheet: |           | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |  |
| PO/WO no.                     |  |  |      | PO/WO date:                   |           |  |  |
| Remarks :                     |  |  |      |                               |           |  |  |
|                               |  |  |      |                               |           |  |  |
|                               |  |  |      |                               |           |  |  |
|                               |  |  |      |                               |           |  |  |
| Approved by Project Manager   |  | Approved by Design Team  |      | Approved by M.D.              |           |  |  |
| Date:                         |  | Date:  |      | Date:                         |           |  |  |
| Sign:                         |  | Sign:  |      | Sign:                         |           |  |  |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earthwork, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

07 JAN 2022  
V. Bhisesh Reddy  
PROJECT MANAGER  
G.V.R.C.

| MEASUREMENT SHEET |           |  |        |                |        |      |          |           |             |
|-------------------|-----------|--|--------|----------------|--------|------|----------|-----------|-------------|
| Company Name:     |           | GVRC   |        |                |        |      |          |           |             |
| Project:          |           | Innopolis  |        |                |        |      |          |           |             |
| Work Description: |           | STP/ETP Scaffolding work for shuttering purpose                                    |        |                |        |      |          |           |             |
| Contractor:       |           | Eshwar Rao   |        |                |        |      |          |           |             |
| Prepared By:      |           | Md Mursalim Ansari   |        |                |        |      |          |           |             |
|                   |           | Approved by:   |        | V Ramesh Reddy |        |      |          |           |             |
|                   |           | Sign:  |        |                |        |      |          |           |             |
|                   |           | Work start date:   |        | 25-11-2021     |        |      |          |           |             |
|                   |           | Work end date:   |        | 30-12-2021     |        |      |          |           |             |
|                   |           | Date:  |        | 02-01-2022     |        |      |          |           |             |
|                   |           | A  |        | B              |        | C    |          | D         |             |
| S No.             | Item Head | Item Description   | Length | width          | Height | Nos. | Quantity | Units     | E=AxBxCxD F |
| 1                 | ETP       | wood double scaffolding done outer side wall for shuttering and plastering purpose | 180    | 1              | 16     | 1    | 2,880.00 | Sft       |             |
|                   |           | wood double scaffolding done inner side wall for shuttering purpose                | 100    | 1              | 16     | 2    | 3,200.00 | Sft       |             |
|                   | SHT Tank  | wood double scaffolding removed outer side wall                                    | 180    | 1              | 16     | 1    | 2,880.00 | Sft       |             |
|                   |           | wood double scaffolding done outer side wall for shuttering and plastering purpose | 35     | 1              | 16     | 1    | 560.00   | Sft       |             |
|                   |           | steel double scaffolding done inside tank for shuttering purpose                   | 30     | 1              | 16     | 1    | 480.00   | Sft       |             |
|                   |           | wood double scaffolding removed outer side wall                                    | 35     | 1              | 16     | 1    | 560.00   | Sft       |             |
|                   |           |  |        |                |        |      | Total    | 10,560.00 | Sft         |
|                   |           |  |        |                |        |      |          | 1,056.00  |             |
|                   |           |  |        |                |        |      | Total    | 11,616.00 | Sft         |

Note : Add 10 % on bill amount as site is very far from city

APPROVED BY  
  
 07 JAN 2022  
 V. RAMESH REDDY  
 PROJECT MANAGER  
 PROJECT R.C.

