


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10191		Date - site bills Register		21/01/2022	
Company Name:		M.M.R.K-4P		Site:		GHT	
Name of Contractor B. ANAND KUMAR							
Nature of work TILE WORK (CLUB HOUSE)							
Work done		From Date		To Date			
		01/12/2021		19/01/2022			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	CLUB HOUSE						
2.	TILE						
3.	LARGE TILE	7933	171-	NO	1,34,561		
4.	V/TILE	1056	131-	NO	13,728		
5.	UTILITY TILE	573	121-	NO	6,876		
6.	TOILET TILE	1521	161-	NO	24,336		
7.							
8.							
9.							
10.							
11.	Total:				1,79,801		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21/01/2022		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be given within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY
21 JAN 2022
A. SURESH
PROJECT MANAGER

Measurement Sheet										
Company Name:		MMR Kowkur LLP								
Project:		GHT								
Description :		B Block Tile laying work details								
Prepared By:		A Suresh								
Date :		21 January 2022								
Name of the Contractor :		B Anand Kumar								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks
1	Club House	2 nd Floor tile								
		Large tile work	54	18	1	1	996	Sft		
		Skirting	140	1	1	1	140	Rft		
					Subtotal A		1,136			
2	2nd Floor	Hand Wash Area								
		Floor tile	10	9	1	1	93	Sft		
		Wall Tile	35	1	4	1	140	Sft		
3		Pantry room								
		Floor tile	24	11	1	1	261	Sft		
		Dado tile	24	1	2	1	48	Sft		
		Pot wash floor	10	1	3	1	30	Sft		
							573			
4	3 Rd Floor	Recreation Room								
		Large tile work	54	19	1	1	1,005	Sft		
		Skirting	140	1	1	1	140	Rft		
					Subtotal B		1,145			
	Toilets	Gents Toilets	200	1	1	2	400	Sft		
		Ladies Toilets	200	1	1	2	400	Sft		
		Ladies Toilets lobby	10	11	1	1	110	Sft		
		Gents Toilets Labby	11	11	1	1	119	Sft		
	Wall Tiles	Ladies Toilets lobby	35	1	4	1	140	Sft		
	Wall Tiles	Gents Toilets Labby	38	1	4	1	152	Sft		
							1,321	Sft		

Bill For Consumable Charges

B Anand Kumar
Flat no 301 , Nagarjuna Arcade,
Neredmet X Road
Secenderbad
,Telegana 500056

Date:21-01-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur


Type of Work: Tile Work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Club house Inside Tiles Laying work Done done Total Amount is Rs :1,79,801/- Work Done from date:01-12-2021 date:19-01-2022	Rs: 35,960/-

Amount in words: Thirty Five Thousand Nine hundred Sixty Only/-



Sign: om prakash



Bill For Hire Equipment Charges

B Anand Kumar
Flat no 301 , Nagarjuna Arcade,
Neredmet X Road
Secenderbad
,Telegana 500056

Date:21-01-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur

Type of Work: Tile Work
Towards: Allowance for hire Equipment Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Club house Inside Tiles Laying work Done done Total Amount is Rs :1,79,801/- Work Done from date:01-12-2021 date:19-01-2022	Rs: 71, 920/-

Amount in words: Seventy One Thousand Nine hundred Twenty Only/-

Sign: om prakash



Bill For Labor Charges

B Anand Kumar
Flat no 301 , Nagarjuna Arcade,
Neredmet X Road
Secenderbad
,Telegana 500056

Date:21-01-2022

In favor of: MMR KOWKUR LLP
Project / Site: GHT
Location: Kawkur


Type of Work: Tile Work
Towards: Labor Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:-Club house Inside Tiles Laying work Done done Total Amount is Rs :1,79,801/- Work Done from date:01-12-2021 date:19-01-2022	Rs: 71, 920/-

Amount in words: Seventy One Thousand Nine hundred Twenty Only/-

Sign: _____

onprellw



Estimate Sheet								
Company Name:		MMR KOWKUR LLP		Approved by:				
Project:		GHT		Sign:				
work description:		Club house tile laying work details						
Prepared By :		A Suresh						
Contractor Name :		B Anand Kumar		Work done to date :01-12-2021				
Date:		21-Jan-2022		work done from date :20-01-2022				
		A		D=AxC		E=Sum of D		
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks	
1	Large tile	7,933	Sft	17	1,34,861			
2	Vitrified Tile	1,056	Sft	13	13,728			
3	Utility Tile	573	Sft	12	6,876			
4	Toilet Tiles	1,521	Sft	16	24,336			
						1,79,801		

APPROVED BY
 21 JAN 2022
 A. SURESH
 PROJECT MANAGER