

Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	922	Date - site bills Register	24/01/2022
Company Name:	M R M LLP	Site:	G. M. R
Name of Contractor	Janardhan Prasad		
Nature of work	Tiles laying work		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Towards F-Block					
2.	flat nos- 102					
3.	Tiles laying					
4.	work done.					
5.	S.B.O.A (67%)	911.00	13/-	sft	11,843/-	
6.	Skirting 18%	245	13/-	Rft	3,185/-	
7.	Toilet	400	16/-	sft	6,400/-	
8.	Kitchen flooring	905	4/-	sft	3,620/-	
9.	utility	80	14/-	sft	1,120/-	
10.	skirting	235	4/-	Rft	940/-	
11.	Total:				27,172/-	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks : All works completed

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 24/01/22	Date:	Date:
Sign: [Signature]	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Allowance for Consumables

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 13.01.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles work
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: F - Block Flat no.102 Tiles Flooring. Total Amount = 27,172/- Work done from date 30.09.21 to date 30.10.21	Rs.10,868.80 /-

Amount in words: Ten Thousand Six Hundred and Sixty Eight.

Sign: Janardhan Prasad

Bill for Equipment Allowance

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 13.01.22

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles laying
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: F - Block Flat no.102 Tiles Flooring. Total Amount = 27,172/- Work done from date 30.09.21 to date 30.10.21	Rs.5,434.40 /-

Amount in words: Five Thousand Four Hundred and Thirty Four only.

Sign: Janardhan Prasad