


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	400	Date - site bills Register	22/01/22
Company Name:	GIVRC	Site:	Innopalis.
Name of Contractor	Md. Tshaq		
Nature of work	ETP RCC Works.		
Work done	From Date	To Date	

Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Md sir has been approved →				11,50,000.	
2.	for ETP RCC works					
3.	and decided a lumpsum					
4.	amount of 11,50,000/-					
5.	based on attached estimates.					
6.						
7.						
8.						
9.						
10.						
11.	Total:				11,50,000.00.	

Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	

Remarks :

Approved by Project Manager	Approved by Design Team	Approved by M.D.
Date: 22/01/2022	Date:	Date:
Sign: 	Sign:	Sign:

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheet are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET								
Company Name		GVRC		Approved By		V. Ramesh Reddy		
Project:		Innopolis		Sign				
Work Description:		ETP RCC works		Work start date:		28-10-2021		
Name of the contract		Ishaq		work end date:		15-10-2021		
Prepared By		V Ramesh Reddy		Date:		20-10-2021		
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	units
1	DLC	ETP tanks above ground	43	66	-	1	2834	sft
		lvl	36	16	-	1	566	sft
		Total					3399	sft
2	Footings	Tanks below ground lvl	25	15.31	-	1	389	sft
		Tanks above ground lvl	13	28	-	1	357.601	sft
			29	51	-	1	1471.628	sft
			29	8	-	1	215.8388	sft
		Total					2434	sft
3	Walls	Equalisation tank walls	82.8		14.4	2	2392	sft
		OG walls	13		10	2	252	sft
		OCC walls	10		8	2	156	sft
		SC Wall	10		5	2	87	sft
		CT,HT,PTS,FT,FM walls	80	16	-	2	2626.394	sft
		Total Walls					5513	sft
		Aeration tank walls	189	16	-	2	6189.248	sft
		SHT tank walls	44	16	-	2	1453.128	sft
		Total Walls					7642	sft
4	Slab	Equalisation Tank	20.01	8.4	-	1	167.4326	sft
5	Beam	OG Tank	6.7	2.6	-	1	17.7	sft
		TS	9.8	2.6	-	2	51.7	sft
		ANT	26.24672	2.6	-	2	137.8	sft
		Total					207.1	sft

ESTIMATE SHEET										
Company Name:		GVRC		Approved by:		V Ramesh Reddy				
Project:		Innopolis		Sign:						
Work Description :		ETP RCC works		Work start date:		02-11-2021				
Contractor:		Ishaq (RCC)		Work end date:						
Prepared By:		V Ramesh Reddy		Date :		10-12-2021				
S No.	Item Head	Item Description	Quantity	Units	Rate as per Circular	Amount	Contractor asking Rate	Amount	Rate Fixed by Engg	Amount
1	DLC		3,399.35	Sft	6.00	20,396	8	27,195	6	20,396.10
2	Footings		2,434.35	Sft	40.00	97,374	60.00	1,46,061	45	1,09,545.66
3	Walls		5,513.49	Sft	54.00	2,97,728	75	4,13,512	65	3,58,376.86
		Balance Tank Walls			54.00	4,12,688	85	6,49,602	75	5,73,178.23
		ANT and SHT Tank walls	7,642.38	Sft	54.00	4,12,688	65.00	10,883	65	10,883.12
			167.43	Sft	48.00	8,037	65.00	13,461	65	13,461.35
4	Slab		207.10	Sft	48.00	9,941	65.00	13,461	65	13,461.35
5	Beams					8,36,224		12,47,253		10,72,379.98

✓
 R. of to Re. 11,50,000
 ✓
 pay cam L
 ✓
 21/1/22