


MEASUREMENT SHEET		Approved By	V. Ramesh Reddy
Company Name	GVRC	Sign	
Project:	Innopolis	Work start date:	28-10-2021
Work Description:	STP RCC works	work end date:	15-10-2021
Name of the contractor	Ishaq		
Prepared By	Md Mursalim Ansari	Date:	20-10-2021

S No	Item Head	Item Description	Quantity	Units	Rate as per Circular	Amount	Contract or asking Rate	Amount	Rate Fixed by Engg	Amount
1	PCC	Shuttering	69.64	Sft	10.00	696.4	15	1,045	10	696
2	Footings		924.27	Sft	40.00	36,971	60	55,456	45	41,592
3	Walls	Balance Tank Walls	2,498.60	Sft	54.00	1,34,924	75	1,87,395	65	1,62,409
		SHT Tank walls	365.80	Sft	54.00	19,753	85	31,093	75	27,435
4	Slab		207.29	Sft	48.00	9,950	65	13,474	65	13,474
5	Beams		55.54	Sft	48.00	2,666	65	3,610	65	3,610
						2,04,960		2,92,073		2,49,216

R. J. K. Re. 2,75,000/-  
 21/1/22  
 pay consl.  
 h

MEASUREMENT SHEET								
Company Name		GVRC			Approved By		V. Ramesh Reddy	
Project:		Innopolis			Sign			
Work Description:		STP RCC works			Work start date:		28-10-2021	
Name of the contractor		Ishaq			work end date:		15-10-2021	
Prepared By		Md Mursalim Ansari			Date:		20-10-2021	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	units
1	PCC	shuttering for PCC	139.3		0.5	1	69.6	Sft
2	Footing (Bar bending, Shuttering, Concreting)	EQT,TS,FFT,MBBR1,MBBR2,TWT,OCC,SC,OG	35.9	12.3	-	1	442.0	Sft
			29.5	8.0	-	1	237.3	Sft
			16.1	6.1	-	1	97.6	Sft
		SHT	12.1	12.1		1	147.4	Sft
					<b>Total</b>	<b>924.3</b>	<b>Sft</b>	
3	STP Walls	EQT	56.7		15.1	1	856.2	Sft
		MBBR 1	22.5		15.1	1	339.4	Sft
		MBBR 2	13.4		15.1	1	202.9	Sft
		TS	16.1		15.1	1	242.5	Sft
		FFT	13.4		15.1	1	202.9	Sft
		TWT	24.2		15.1	1	364.7	Sft
		OG	14.4		9.8	1	142.0	Sft
		OCC	9.5		8.2	1	78.0	Sft
		SC	15.3		4.6	1	70.0	Sft
		SHT	32.8		11.2	1	365.8	Sft
					<b>Total</b>	<b>2864.4</b>	<b>Sft</b>	
4	Slabs	Equalisation Tank	20.0	6.7	-	1	134.6	Sft
		TWT	12.0	6.1	-	1	72.683	Sft
					<b>Total</b>	<b>207.29</b>	<b>Sft</b>	
5	Beams	OG	6.7	2.6	-	1	17.653	sft
		TS	7.2	2.6	-	2	37.889	sft
						<b>55.542</b>	<b>sft</b>	

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	402	Date - site bills Register	22/01/22
Company Name:	GVRG	Site:	Innopolis
Name of Contractor	Md. Ashay		
Nature of work	STP RCC Works.		
Work done	From Date	To Date	15/11/21
Sl. No.	Villa/Flat/block no.	Qty.	Rate
1.			
2.			
3.			
4.			
5.			
6.			
7.			
8.			
9.			
10.			
11.			
	Total:		2,35,000/-
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		PO/WO date:	
Remarks :			
Approved by Project Manager		Approved by Design Team	
Date: 22/01/2022		Date:	
Sign: 		Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.